

Naval Facilities Engineering Systems Command Southwest BRAC PMO West San Diego, CA

Final Summary Report, Radiological Object Recovery

Parcel B Radiological Confirmation Sampling and Survey Hunters Point Naval Shipyard, San Francisco, California September 2024

Table of Contents

1.0	Introduction	1
2.0	Project Overview	1
3.0	Radiological Object Recovery Process at Parcel B	2
4.0	Project Data Quality Objectives	4
5.0	Basis for Decision to Re-Excavate Phase 2 TUs	5
6.0	Appendices	6
7.0	References	6

1.0 Introduction

This summary report contains information pertaining to the recovery of a small, discrete radiological object containing radium-226 (²²⁶Ra) at Hunters Point Naval Shipyard (HPNS) Parcel B in San Francisco, California on 06 November 2023. This report and its appendices provide a summary of the fieldwork procedures, data collection and analysis, health and safety measures, and third-party quality assurance (QA) oversight performed during the recovery of the radiological object. This report establishes that: (1) a workplan was created in conjunction with regulatory agencies, (2) the workplan procedures were followed resulting in the recovery of the discrete radiological object, and (3) adherence to the workplan requires 100 percent reexcavation of Phase 2 Trench Units (TUs) at Parcel B based on the discovery of the radiological object found to contain ²²⁶Ra at a concentration that fails to meet the Parcel B Record of Decision (ROD) Remedial Action Objective (RAO) for soil. The procedures outlined in this report are in accordance with the multi-agency approved *Final Parcel B Removal Site Evaluation Work Plan, Hunters Point Naval Shipyard, San Francisco, California* (Gilbane, 2022), referred to hereafter as the Parcel B Workplan.

The subsections of this report are organized in sequential order. Section 2.0, Project Overview, provides a summary of the overall investigative approach to the radiological "re-work" at Parcel B. Section 3.0, Radiological Object Recovery Process, details the fieldwork and sampling procedures performed pre- and post-object recovery. Section 4.0, Project Data Quality Objectives, defines the data evaluation and decision-making processes in accordance with the Parcel B Workplan. Section 5.0, Basis for Decision to Re-excavate Phase 2 Trench Units (TU's), identifies the decision-making criteria involved in that determination based on the radiological object recovery, in consultation with regulatory agencies. The Navy will conduct the re-excavation and characterization of 100 percent of the remaining soil in trench units at Parcel B.

This report was prepared by Naval Facilities Engineering System Command Southwest under Contract Number N62473-17-D-0005 (RADMAC II), CTO# 18F5364, with GES-AIS, LLC, an ASRC Industrial Company (GES).

2.0 Project Overview

This section is intended to provide the Parcel B Radiological "re-work" Project Overview. The project is performed in compliance with the multi-agency approved *Final Parcel B Removal Site Evaluation Work Plan, Hunters Point Naval Shipyard, San Francisco, California* (Gilbane, 2022) hereto by referred to as the Parcel B Workplan.

The Parcel B Workplan was developed in order to ensure that the goals in the Parcel B ROD (Record of Decision) RAO (Remedial Action Objective) for soil can be met. The project is being conducted in compliance with the multi-agency approved Parcel B Workplan, which was developed in order to ensure that the goals in the Parcel B ROD RAO for soil can be met. In order to achieve a high level of confidence that the Parcel B ROD RAO can be met for soil, a two-phase investigation approach was designed for TUs associated with the former sanitary sewers and storm drains in Parcel B, as agreed upon by the Navy and regulatory agencies. Phase 1 includes the re-excavation and characterization of 100 percent of the soil in a targeted

group of one-third (24 of the 70) of the Parcel B TUs. The Phase 1 TUs were selected through a cooperative process between the Navy and regulators based on the highest potential for radioactive contamination. Phase 2 consists of subsurface soil samples collected via borings to be drilled within and along the sidewalls of the remaining two-thirds (46 of 70) of the Parcel B TUs. Per the cooperative workplan design, 100 percent of Phase 2 TUs will be re-excavated if contamination (i.e., exceedance of the remediation goal [RG] that is not attributable to naturally occurring radioactive material [NORM] or anthropogenic background) is identified in any of the Phase 1 TUs. The Parcel B RG for ²²⁶Ra, in picocuries per gram (pCi/g), is shown below:

Soli Remediation Goal nom Parcel B ROD							
Radionuclide Residential Soil Remediation Goal ^a (pCi/g)							
²²⁶ Ra	1.0 ^b						

Soil Remediation Goal from Parcel B ROD

<u>Notes</u>: ^a All RGs will be applied as stated in the Parcel B ROD. Analytical results also will be compared to background values. ^b ²²⁶Ra RG is 1 pCi/g above background

On November 6, 2023, radioactive contamination, in the form of a discrete radiological object and described as a small piece of glass or glass fragment, was identified and recovered from soil excavated from a Phase 1 TU. Section 3.0 and the appendices contain detailed information on this recovery.

The Parcel B Workplan describes a two-phase approach for Parcel B TUs. For Phase 1 TUs, the soil is excavated to the original TU boundaries, as practicable. An additional approximately six inches of soil is removed from the trench sidewalls and floors and kept separate from the main trench soil throughout the screening process. The excavated soil is moved to a radiological screening yard (RSY) and laid out on RSY pads. A gamma scan survey is conducted over 100 percent of the soil. Soil samples are collected from locations systematically spaced across each pad. In addition, soil samples are collected from biased locations of interest identified by the gamma scan data. For Phase 2 TUs, a gamma scan survey of 100 percent of accessible surface areas is conducted, and subsurface soil samples are collected via borings placed within and along the sidewalls of the TU. The borings are advanced 6-inches beyond the floor boundary of the TU or to the point of refusal. Soil samples are analyzed for the radionuclides of concern by an accredited off-site laboratory.

The re-excavation and characterization of soil in Phase 1 TUs in Parcel B began on 02 August 2022. At the time of the discovery of the radiological object, work was underway on 9 of the 24 Phase 1 TUs scheduled for re-excavation, with 9,934 cubic yards of 20,488 cubic yards (48.5%) of soil having been re-excavated. Work on the remaining 46 Phase 2 TUs is not scheduled to start until work on the Phase 1 TUs is complete.

3.0 Radiological Object Recovery Process at Parcel B

This section is intended to detail the fieldwork and sampling procedures performed pre and post radiological object recovery. All of the following activities were performed in compliance with the Parcel B Workplan.

On 06 November 2023, at approximately 1305 hours Pacific Time, a radiological anomaly was detected by the Navy's contractor, GES. The radiological anomaly was detected as the result of a field investigation prompted by a review of a drive-over data set from a towed Radiation Solutions, Inc. RS-700 mobile gamma-ray detection system, which was collected from an RSY pad unit of soil from trench unit TU-45 in Parcel B. The area around the radiological anomaly was delineated and secured. The Navy BRAC PMO office was alerted to the discovery via phone call, followed by calls to the Navy Resident Officer In Charge of Construction (ROICC), Caretaker Site Office (CSO), and the Navy 3rd Party radiological oversight contractor (Battelle).

According to GES trench excavation data, the soil from trench unit TU-45 was excavated and placed on the RSY pad between 24 January 2023 and 01 February 2023. Each individual truck load is tracked and logged from the point of excavation to each individual RSY pad. According to GES excavation trucking and tracking logs, the radiological object originated in TU-45.

At approximately 1340 hours, in the presence of ROICC and Navy 3rd party radiological oversight contractor representatives, GES staged polyvinyl sheeting next to the location to prepare for item retrieval. Shallow lifts of soil were removed until the item was located. A small piece of glass approximately 3/16" in size was discovered approximately six inches from the surface and determined to be the source of the activity. Static gamma counts and dose rate readings were collected from the object on contact and at a distance of thirty centimeters. The results are summarized in the table below and in Appendix A. GES Radiological Technician bagged, labeled, and placed the radiological object into a lead-lined safe within a secured GES site trailer under the supervision of the Navy ROICC.

Gamma Static Counts	Exposure Rates				
169,728 CPM on contact	240 µR/hr on contact				
7,763 CPM @ 30 cm	7 µR/hr @ 30 cm				
Notes:					

Radiological Object Field Measurements

cm = centimeters CPM = counts per minute μ R/hr = microroentgen per hour

A fact sheet was disseminated by the Navy to the public on 26 December 2023. The fact sheet displays the location where the object was recovered, in addition to other pertinent information for the community. The fact sheet is provided in Appendix B.

Following removal of the object, soil was investigated and removed to a distance roughly two feet in each direction, and bounding samples were collected on 08 November 2023 to confirm that all potential radiological contamination was removed from the area. The bounding sample results can be found in Appendix A. No activity above the Parcel B Workplan established release criteria was detected in the bounding samples.

The radiological object was shipped to the lab on 04 December 2023 for analysis. The lab analytical data were received on 12 December 2023 and are provided in Appendix F. The analysis confirmed the radiological object contains levels of ²²⁶Ra above the project remedial goal.

Additional data reviews by GES, the Navy, and Navy's 3rd party third radiological oversight contractor were performed following the object recovery and associated sampling. The table below displays the chronology of events in relation to the radiological object recovery at Parcel B.

Date(s)	<u>Events</u>
24 January – 01 February 2023	TU-45 excavated
17 April 2023	Electrostatic Unit (ESU)-45B gamma drive-over performed
23 May 2023	ESU-45B systematic and biased samples collected
28 July 2023	ESU-45B validated sample results received
06 November 2023	QA review performed on ESU-45B data package
06 November 2023	RSY pad QA investigation and object recovery performed
08 November 2023	RO-01 bounding samples collected
04 December 2023	Parcel B rad object shipped to lab for analysis
06 December 2023	Validated RO-01 bounding sample results received
12 December 2023	Parcel B rad object lab results received
26 December 2023	Public notified of Parcel B rad object via Parcel B Rad
	Object Fact Sheet (Appendix B)
13 November 2023 - Present	Navy data review and Parcel B radiological object reporting
	performed

Chronology of Events

4.0 Project Data Quality Objectives

The project data quality objectives (DQOs) for the Phase 1 soil investigation are found in the Parcel B Workplan, Section 3.1, and are summarized below.

- <u>Step 1-State the Problem</u>: Data manipulation and falsification committed by a contractor during past sanitary sewer and storm drain removal actions call into question the reliability of soil data. There is uncertainty whether radiological contamination was present or remains in place.
- <u>Step 2-Identify the Objective</u>: The primary objective of the soil investigation is to determine whether site conditions are compliant with the Parcel B ROD RAO.
- <u>Step 3-Identify Inputs to the Objective</u>: The inputs include surface soil and subsurface soil analytical data for the applicable radionuclides of concern (ROCs) and gamma scan measurements to identify biased soil sample locations.
- <u>Step 4-Define the Study Boundaries</u>: The Phase 1 and Phase 2 TUs are listed in the Parcel B Workplan Tables 3-1 and 3-2, and are shown on Figure 3-1.
- <u>Step 5-Develop Decision Rules</u>: If the investigation results demonstrate exceedances of the RGs determined from a point-by-point comparison with the RGs and are not shown to be NORM or anthropogenic background, remediation will be conducted. Remediation will be based on the following:

- If one Phase 1 TU does not meet the Parcel B ROD RAO, all Phase 2 TUs will be excavated.
- If all Phase 1 TUs meet the Parcel B ROD RAO, Phase 2 will be initiated for TUs.

<u>Step 6-Specify the Performance Criteria</u>: The data will be evaluated by comparing each ROC concentration for every sample to the corresponding RG.

- If all concentrations for all ROCs for all samples are less than or equal to the RGs, then compliance with the Parcel B ROD RAO is achieved.
- If any result is greater than the RG and cannot be attributed to NORM or anthropogenic background, remediation will be performed prior to backfilling.

<u>Step 7-Develop the Plan for Obtaining Data</u>: The radiological investigation will be conducted on a targeted group of 24 of the 70 TUs associated with former sanitary sewers and storm drains in Parcel B.

- Soil will be excavated to the original TU boundaries, as practicable.
- Additional excavation of approximately 6 inches of the trench sidewalls and floors will be performed to provide ex-situ gamma scanning and sampling of the trench sidewalls and floors.
- Excavated soil will be 100 percent gamma scanned by laying it out on RSY pads.
- Systematic and biased samples will be collected from the excavated soil for off-site analysis.
- The soil samples collected will be analyzed for the applicable ROCs by accredited off-site laboratories and the results will be evaluated as described in Step 6.
- If contamination is found during Phase 1, then all of the Phase 2 TUs will be excavated and investigated in a manner exact to the Phase 1 TUs.

5.0 Basis for Decision to Re-Excavate Phase 2 TUs

Based on the recovery and per the Parcel B Workplan, the Navy will now conduct the reexcavation and characterization of 100 percent of the soil in the remaining 46 of 70 Parcel B TUs identified as Phase 2.

The purpose of the Parcel B radiological investigation is to determine whether site conditions are compliant with the Parcel B ROD RAO, which, for radiologically impacted soil, is to prevent receptor exposure to radionuclides of concern at concentrations that exceed the RG for all potentially complete exposure pathways. These pathways include exposure to external radiation. The Parcel B DQOs, specifically Step 3, identify as inputs to the DQOs not only surface soil and subsurface soil analytical data, but also gamma scan measurements. While the DQOs are focused primarily on soil, they clearly encompass site conditions, such as the presence of discrete radioactive objects, where receptor exposure to ROCs may occur at concentrations that exceed the RG. For example, the Parcel B Work Plan, Section 3.3.1, explains that areas of elevated activity identified during gamma scan surveys "...may result in

the collection of biased samples or additional field measurements to determine the areal extent of the elevated activity. Potential causes of elevated gamma scan measurements may include discrete radioactive objects (e.g., deck markers), localized soil contamination, measurement geometry effects, and NORM."

The Parcel B DQOs, specifically Step 5, states that 100 percent of Phase 2 TUs will be reexcavated if contamination (i.e., exceedance of the RG that is not attributable to NORM or anthropogenic background) is identified in Phase 1 TUs. Lab analysis of the radiological object reported radioactivity in exceedance of the RG that cannot be attributed to NORM or anthropogenic background (See Table 3 and Appendix F).

Table 3								
Soil Remediation Goals from Parcel B ROD								
Radionuclide	Residential Soil Remediation Goal ^a (pCi/g)	Parcel B Object Analytical Results (pCi/g)						
²²⁶ Ra	1.0 ^b	9,700						

Notes:

 ^a All RGs will be applied as stated in the Parcel B ROD. Analytical results also will be compared to background values.
 ^b ²²⁶Ra RG is 1 pCi/g above background

Therefore, based on the discovery of radioactive contamination (i.e., the small glass fragment containing ²²⁶Ra) in a Phase 1 TU (TU 45), the re-excavation and characterization of 100 percent of the soil in the remaining 46 of 70 TUs identified as Phase 2 is required.

6.0 Appendices

- A. HPNS Parcel B Radiological Object GES
- B. HPNS Parcel B Fact Sheet
- C. HPNS Parcel B Phase I CQC Report and Daily Production Report for 11.06.23 GES Report
- D. HPNS Parcel B Radiological Investigation and Survey ROICC Daily Report 11.06.23
- E. HPNS Parcel B Radiological Rework 3rd Party QA Report 11.06.23
- F. HPNS Parcel B Radiological Object Laboratory Analysis Summary

7.0 References

Gilbane Federal (Gilbane), 2022. *Final Parcel B Removal Site Evaluation Work Plan, Hunters Point Naval Shipyard, San Francisco, California*. April.

APPENDIX A HPNS PARCEL B RADIOLOGICAL OBJECT - GES



13 November 2023

Submitted via Email

Mr. Sean-Ryan McCray Remedial Project Manager Navy BRAC PMO West 33000 Nixie Way, Building 50 San Diego CA 92147

Subject: Discovery of Radiological Object - Radiological Investigation, Survey, and Reporting at Parcel B, Hunters Point Naval Shipyard, San Francisco, California Contract Number N62473-17-D-0005 (RADMAC II), CTO# N62473-18-F-5364

Dear Mr. McCray:

On 6 November, at approximately 1250 hours Pacific Time, during review of a drive-over data set from a towed Radiation Solutions, Inc. RS-700 mobile gamma-ray detection system for trench unit TU-45, it was determined that further investigation of the soil was warranted. A brief timeline of TU-45 relevant dates is included below – all activities are in compliance with the *Final Parcel B Removal Site Evaluation Work Plan, Hunters Point Naval Shipyard, San Francisco, CA* dated April 21, 2022.

At approximately 1305 hours an area of statistically anomalous data on pad ESU-45B, from which a biased sample had been previously collected with no exceedance of the release criteria, was scanned for radiation with a Ludlum Model 2221 meter and Ludlum Model 44-10 Gamma Detector. One location produced a 1-minute count of 53,531 counts per minute at the surface.

At approximately 1308 hours the area was delineated/secured and the Navy BRAC PMO office was alerted to the discovery via phone call, followed by calls to the Navy Resident Officer In Charge of Construction (ROICC), Caretaker Site Office (CSO), and the Navy 3rd Party radiological oversight contractor (Batelle).

At approximately 1340 hours, in the presence of ROICC and Navy Third Party Radiological Oversight Contractor representatives, GES staged polyvinyl sheeting next to the location to prepare for item retrieval. Shallow lifts of soil were removed until the item was located. A small piece of glass approximately 3/16" in size was discovered approximately six inches from the surface, and determined to be the source of the activity. Static gamma counts and dose rate readings were collected from the object at contact and from a distance of thirty centimeters. The results are below. The object was bagged, labeled, and placed into a lead-lined safe within a secured GES site trailer.



The timeline for ESU-45B soil and the object discovery is as follows:

- TU-45 excavated:
- ESU-45B gamma drive-over performed:
- ESU-45B systematic and biased samples collected:
- Validated sample results received:
- QC performed on ESU-45B data package/item discovery

Data collected on 6 November 2023:

Gamma Static CountsDose Rates169,728 CPM on Contact240uR/hr on contact7,763 CPM @ 30 cm7uR/hr @ 30 cm


A swipe sample was collected from the object, as it was degraded and removeable contamination was considered likely. The swipe sample allowed to decay for 72 hours, and then was analyzed via Protean WPC-9550 Automatic Sample Counter. The results are below.

Alpha Counts Per Minute	Beta Counts Per Minute
113,383 CPM	176,859 CPM


Based upon the distribution of gamma spectra observed during evaluation of the object using region of interest (ROI)-peak identification tools, the discovered radionuclide is presumed to be Ra-226. No event was triggered in the Th-232 ROI.

24 Jan 2023 - 01 Feb 2023 17 April 2023 23 May 2023 28 July 2023 6 November 2023





Trench TU-45 Location



RS-700 Drive Over Map with Anomalies





Static Gamma Count at Surface – 6 November 2023



Static Gamma Count and Biased Sample Locations





Excavation/Investigation – 6 November 2023



Investigation of Removed Soil - 6 November 2023





Location of Item – 6 November 2023



Glass Object – 6 November 2023





Bagged Object (Lower Right Corner)

We will provide additional information as it arises. If you have any questions or require additional information, please contact the undersigned at your earliest convenience.

Sincerely,

Brett Womack Project Manager 925-250-8027 bwomack@ges-ais.com

APPENDIX B HPNS PARCEL B FACT SHEET



FACT SHEET Hunters Point Naval Shipyard

Parcel B Radiological Object Recovery December 2023



This fact sheet discusses information about the recent recovery of a small glass object in a secured area on Parcel B at Hunters Point Naval Shipyard (HPNS).

Radiological Retesting at HPNS

In late 2017, Navy completed an evaluation of past radiological data in identified areas at HPNS and determined this data to be unreliable. Since 2020, the Navy has been collecting new radiological data in those identified areas to ensure cleanup is protective of public health and the environment. The data includes soil samples from trench excavations, soil borings, and former building areas. Retesting fieldwork at Parcel B began in August 2022 and is ongoing. To date, approximately 30% of the trenches in Parcel B have been excavated and sampled.

Recovery at Parcel B

On April 17, 2023, a routine surface scan of excavated material from Trench Unit 45B was conducted on radiological screening yard (RSY) pad ESU TU-45B. No irregular readings were found and the data entered a detailed review process per the approved Parcel B Work Plan. On November 6, 2023, results of the data analysis resulted in the determination that further investigation of ESU TU-45B was necessary. A field investigation was promptly conducted. A mobile radiation detection system identified an elevated reading in one location on the RSY pad. In compliance with established work plans, the location was marked off for further investigation.

What was discovered?

Upon investigation, a small piece of glass, approximately 3/16 inch in diameter (about the size of a green pea), was found approximately 6-inches below the surface in loose soil on the RSY pad. Static gamma counts and dose-rate readings were collected before the item was bagged, labeled, and taken for further analysis. Laboratory analysis of the pea-sized object identified low level radium-226 activity.

Is the community at risk?

No. The glass object was found in a radiologicallycontrolled area at HPNS that is not accessible to the public. The relative dose of radiation from the glass object is low and it does not pose a risk to members of the community. The Navy's health and safety protocols ensured worker safety during recovery and removal of the radiological object.

How can you get answers to your radiological health and safety questions?

Dr. Kathryn Higley is an internationally recognized expert in radiological health and safety. She is a resource to the community for radiological health and safety information, especially as it relates to HPNS. Dr. Higley is available to members of the community by phone (541-737-0675), email (kathryn.higley@oregonstate.edu), or during office hours (scan QR code to register).


This image shows the location of the glass object in loose soil using static gamma count equipment. It is located on an RSY pad within a restricted area on Parcel B.



Scan the QR code for HPNS resources.



- Join the mailing list
- Link to the Navy website
- Register for guided bus tours
- Sign up for Technical Advisor office hours





Static Gamma Count at Surface



Excavation and Investigation



What is radium?

Radium is a chemical element with the symbol "Ra" and atomic number 88. It is included in the Periodic Table of Elements in the alkaline earth metals group. It is naturally present in the environment in small amounts in rocks and soil and is also present in manmade sources. During the early 1900s through midcentury, it was common practice to add radium to paint to make items glow in the dark.

Before the effects of radiation exposure were well understood, radium was used in everyday items, including toys, nightlights, wristwatch dials, and clock faces.

How did glass object get onto HPNS property?

Radioluminescent (glow-in-the-dark) items that were typically used by the Navy included switches, volt meters, deck markers, and safety ropes. While ships were in dry dock at HPNS, these types of items were removed and/or replaced during normal ship maintenance activities.

有关海军在猎人角海军造船厂的清理活动方案的更多信息, 请拨打 (833) 350-6222 并留言。 Para más información sobre el programa de limpieza de la Marina en Hunters Point Naval Shipyard, favor de dejar un mensaje en (833) 202-5888.

www.bracpmo.navy.mil/hpns

info@sfhpns.com

(415) 295-4742

APPENDIX C HPNS PARCEL B PHASE I CQC REPORT AND DAILY PRODUCTION REPORT FOR 11.06.23 - GES REPORT



DAILY QUALITY CONTROL REPORT

		NO / TO NO: N62473-17-D-0005 , N6247318F5364	GES PROJE J31000.90		REPORT	REPORT NO: 290						
	PROJECT TITLE / LOCATION: Parcel B Phase I Removal, Hunters Point Naval Shipyard, San Francisco, CA							DATE: 11/6/23				
			PHASE IN	SPECTIONS PERFORMED	TODAY	YES		NO 🔽				
lor		(Attach 2-pag	ge Preparato	ry Phase Checklist for each DFC	OW.)							
PREPARATORY	Schedule Activity No.		Definable F	eature of Work								
PREP		NA										
		INITIAL PHA	SE INSPE	CTIONS PERFORMED TOD	YAY	YES		NO				
NITIAL		(Attac	h Initial Pha	se Checklist for each DFOW.)								
Z	Schedule Activity No.		Definable Fo	eature of Work								
		FOLLOW		CTIONS PERFORMED TOD	AY							
	WORK OBSER	ED COMPLIES WITH CONTRACT AS APPROVED DURI	ING INITIAL PI	HASE?	YES	~		NO 🗖				
4	WORK OBSER	/ED COMPLIES WITH SAFETY REQUIREMENTS?			YES	~		NO				
FOLLOW-UP	Schedule Activity No.	Definable F	Feature of W	ork and Work Description	0, 11,00							
FOL		- Maintain BMP's and secure the site. - radiological survey of building 146. - Radiological drive over of RSY test areas.										
		 Instrument Set up, Source Check and QC Check. No Air Monitoring (Lo Vol) Set up performed today. Building 113A, continue survey of ceiling. Building 103- Prep, Clean, Lay-out and Grid-out of Locations for Upcoming Radiological Survey Site maintenance. 										
		ONS PERFORMED TODAY (List: tests/inspec			ned, equipme	nt calibration						
		side Pak (see attached documents for calib				v						
REWOR		DFOW / Description		REWORK ITEMS CORREC	DFOW / De							
NA		Di Ow / Description		NA	DIOW/De	scription						
SUBMIT	TALS REVIE	EWED TODAY: None										
MATER	IAL RECEIP	FINSPECTIONS PERFORMED										
NA												
NA												
	CTIONS GIV / REMARKS	EN TO SUBCONTRACTORS OR RECEIVE	ED FROM (CLIENT / DIFFERING SITE	CONDITION	NS, ERRORS	ORE	DISCREPANCIES				
At approximately 1250 hours Pacific Time, during review of a drive-over data set from a towed Radiation Solutions, Inc.RS-700 mobile gamma-ray detection system for trench unit TU-45, it was determined that further investigation of the soil was warranted. Soil from TU-45 was excavated between 24 January and 01 February 2023. At approximately 1305 hours an area of statistically anomalous data on pad ESU-45B, from which a biased sample had been previously collected with no exceedance of the release criteria, was scanned for radiation with a Ludlum Model 2221 meter and Ludlum Model 44-10 Gamma Detector. One location produced a 1-minute count of 53,531 counts per minute at the surface. At approximately 1308 hours the area was delineated/secured and the Navy BRAC PMO office was alerted to the discovery via phone call, followed by calls to the Navy Resident Officer In Charge of Construction (ROICC), Caretaker Site Office (CSO), and the Navy 3rd Party radiological oversight contractor (Batelle). At approximately 1340 hours, in the presence of ROICC and Batelle representatives, GES staged polyvinyl sheeting next to the location to prepare for item retrieval. Shallow lifts of soil were removed until the item was located. A small piece of glass approximately 3/16" in size was discovered approximately six inches from the surface, and determined to be the source of the activity. Static gamma counts and dose rate readings were collected from the object at contact and from a distance of thirty centimeters. The object was bagged, labeled, and placed into a lead-lined safe within a secured GES site trailer. Personel present were												
		CC Hamid Naimi , Navy ROICC Basi Basi , B em RSO Swayze Burrus and Envirachem Se			winn , GES	Radiation Ma	inager	Andrew				

DAILY QUALITY CONTROL REPORT

1	CONTRACT NO / TO NO: N62473-17-D-0005, Task Order N6247318F5364	GES PROJECT NO.: J31000.900	REPORT NO: 290				
	PROJECT TITLE / LOCATION: Parcel B Phase I Removal, Hunters Point Naval Shipyard, San Francisco, CA		DATE: 11	/6/23			
correct, ar during this	of Gilbane Federal, I certify that this report is complete and Id that the equipment and material used, and the work performed s reporting period follow the contract plans, drawings, and	Lovesy, Scott	DU=GES-AIS,	11/6/23			
specificati	ons to the best of my knowledge, except as noted in this report.	PROJECT QC MANAGER PRINT AND SIGN		DATE			
NOTE: Include as an attachment to the Daily QC Report: The Daily Production Report, Subcontractor daily logs, material receipts and bills of lading, inspection and test results, Nonconformance Reports, Site Safety Sign-in Logs, and other records developed or received on today's report date.							



DAILY PRODUCTION REPORT

(Attach Continuation Page as Needed)

(Attach Continuation Page as Needed)													
	CONTRACT NO	. / TO NO.		PR	OJECT T	ITLE / LOO	ATION			REPO	ORT DATE	RE	PORT NO.
Project	N62473-17-D-	0005/TO. No. F5217	1	Parcel B Removal Site Evaluation									
Pro	GES	J31000.900	-	Huntors Point	Naval S	hinvard	San Era	ncisco CA		06-	Nov-23		290
	Project No. J31000.900 Hunters Point Naval Shipyard, San Francisco, CA												
		Weather	Condition	s		Tem			Gr	ound C	onditions		
-	АМ	Cloudy	РМ	Cloudy		Low High	61 70			Di	у		
Weathei	Additional Com	ments				nign	70						
We	10 MPH wind	max.											
	Scheduled Activity No.	Gilbane Staff Name	т	rade/Duty Position	Number			Descriptio	n of Work Perfo	ormed			Hrs.
		Scott Lovesy	QC Mar			Deciset							5.00
		-				Project	quanty	control					5.00
		Tony Olmstead		I Superintendent		HPNS si		ager					5.00
		Logan Schwing	Air sam			Samplin	-	ht and transl	. Invent				5.00
		Henry Ng Giovanny Alfaro	-	or Alt QC or/superintendent				ht and trench / Oversight	Tayout				5.00 5.00
l Site		Andy Alexander	-	on Manager		Project							0.00
el Or		Charles Cronister	Rad tec		1	Project							0.00
Gilbane Personnel On Site		Francisco Hernandez	Labor			Labor							0.00
Pers		Oscar Hernandez	Site Su			•		/ Oversight					0.00
bane		Kimberly Tom	Sampli	-		Samplin	-						0.00
ö		Mike Chindavong	Air sam			Samplin	-						0.00
		Teresa Ruha	Geolog Labor	ist		Samplin	g						0.00
		Harry Obregon Deshon Grayson	Labor			Labor Labor							0.00
		Erick Gutierrez	Labor			Labor							0.00
		Andre Galloway	Labor			Labor							0.00
		,											0.00
		Dusty Herteman	Operate	or		Operator						0.00	
	Scheduled Activity No.	Employer	т	rade/Duty/Position	Number	Description of Work Performed							Hrs.
ite		Envirachem		h/Danny Bulilan		Radiological Survey oversight							5.00
on S		Envirachem		h/B Swayze		Radiological Survey oversight Radiological survey						5.00	
nel (Envirachem Envirachem	Jake Ro Paul Da	inenburg		Radiological survey Radiological oversite							10.00 0.00
rson		Lawson trucking	Henry L			Truck driver							0.00
r Pei		Envirachem	Rhys D	avidson		Radiological oversite							10.00
acto		Envirachem	James '	Vorasane		Radiological oversite							10.00
Subcontractor Personnel On Site		Envirachem		Cronister		Radiological oversite							10.00
tubc		Envirachem	Tomas			Radiological oversite							10.00
ŝ		Envirachem	Devin L			Radiolo	·						0.00
		Envirachem Envirachem	Jaime F Jason H			Radiolo Radiolo	·						0.00
		Envirachem		y Coughman		Radiolo	_						0.00
		Envirachem	Ray Bla	ine		Radiolo	gical ov						0.00
									ilbane Work-Hou				25.00
						Su	htotal Gi		tractor Work-Hou tractor Work-Hou			-	60.00 85.00
						00			Work-Hours Fro			-	30753.0
									ork-Hours from S				30838.00
	Was a iob saf	ety meeting held this da	te? (If "v	es." attach copy of mee	tina mini	ites.)				No		Yes	Х
	-	y lost time accidents th			-	,	report)			No	х	Yes	
		an lift/Trenching/Scaffol						tach statama	at or checklict	140	^	135	
		an lift/ I renching/Scarrol	ung/nv	Liec/nigit work/nazma	ai work (none t (II	yes a	.acri statemei	IL OF CHECKIIST	No	х	Yes	
Safety		is material/waste releas	ed into t	he environment? (If "ye	es" attacl	n descript	ion of ir	icident and pr	oposed	No	v	Vec	
ő	action)									No	X	Yes	
	-	lealth & Safety Actions Tak ailgate for details. (attac	-	/ Safety Inspections Cond	aucted								
	Cee louays la	angate for details. (allac	neu)										
	II												



DAILY PRODUCTION REPORT

-		(Attach	ttach Continuation Page as Needed)								
t	CONTRACT NO. / TO NO.	PR	OJECT TITLE / LOCATION	REPORT DATE	REPORT NO.						
Project	N62473-17-D-0005/TO. No. F5217	Parcel	B Removal Site Evaluation	06-Nov-23	290						
•	GES J31000.900 Project No.	Hunters Point	Naval Shipyard, San Francisco, CA	00-100-23	290						
Work Performed Today Equipment	Equipment/material received today to be used on job site: Construction and field equipment on job site today (include field instruments): radiological instrumentation, Manlift										
Work Planned Next Dav	Maintain BMP's and secure the site. Continue radiological survey of building 113A										
Issues or Concerns	At approximately 1250 hours Pacific Time, during review of a drive-over data set from a towed Radiation Solutions, Inc.RS-700 mobile gamma-ray detection system for trench unit TU-45, it was determined that further investigation of the soil was warranted. Soil from TU-45 was excavated between 24 January and 01 February 2023. At approximately 1305 hours an area of statistically anomalous data on pad ESU-45B, from which a biased sample had been previously collected with no exceedance of the release criteria, was scanned for radiation with a Ludium Model 221 meter and Ludium Model 44-10 Gamma Detector. One location produced a 1-minute count of 55,531 counts per minute at the surface. At approximately 1306 hours the area was delenated/secured and the Navy BRAC PMO office was alerted to the discovery via phone call, followed by calls to the Navy Resident Officer In Charge of Construction (ROICC), Caretaker Site Office (CSO), and the Navy 3rd Party radiological oversight contractor (Batelle). At approximately 1340 hours, in the presence of ROICC and Batelle representatives, GES staged polyvinyl sheeting next to the location to prepare for item retrieval. Shallow lifts of soil were removed until the item was located. A small piece of glass approximately 31/6° in size was discovered approximately sinches from the surface, and determined to be the source of the activity. Static gamma counts and dose rate readings were collected from the object at contact and from a distance of thirty centimeters. The object was bagged, labeled, and placed into a lead-lined safe within a secured GES site trailer. Personel present were as follows Navy ROICC Hamid Naimi , Navy ROICC Basi Basi , Battelle Radiation Safety Specialist Chi Minh , GES Radiation Manager Andrew Alexander , Envirachem RSO Swayze Burrus and Envirachem Senior Lead Tech Danny Bullian.										
	Ne	0	.	.14							
	Name	Organization	Purpose of Vis	5IL							
	Hamid Naime	ROICC	Visit Parcel B ESU-45B see above for details								
ors	Basi Basi	ROICC	Visit Parcel B ESU-45B see above for details								
Visitors	Chi Minh	Battelle	Visit Parcel B ESU-45B see above for details								
		0/									

Date: 6-Nov-23

NOTE: ATTACH PERTINENT INFORMATION TO THIS REPORT.

Sign

Printed Name and Title:

al

A

Giovany Alfaro




DAILY PRODUCTION REPORT PHOTO LOG

F	Project No./Contract No.	Project 7	Fitle / Location	Day of Report	Report No.
PROJECT	N62473-17-D-0005/TO. No. F5217		oval Site Evaluation		
PR(PROJECT NO. J31000.900	Hunters Point Naval S	hipyard, San Francisco, CA	06-Nov-23	290
DAILY PHOTOS	1 Finite the second se		2 Finite and the second sec	r tr tr tr tr tr tr tr tr tr tr tr tr tr	

APPENDIX D HPNS PARCEL B RADIOLOGICAL INVESTIGATION AND SURVEY – ROICC DAILY REPORT 11.06.23

ROICC QUALITY ASSURANCE (QA) REPORT DATE 11/06/2023								11/06/2023	
CONTRACT NO: TITLE AND LOCATION N62473-17-D-0005 CTO No: N6247318E5364 Hunta						Point	Parcel B Removal site Evaluation	CONTRACTOR	Gilbane (GES)
CTO No: N6247318F5364					IF N	- /			
s	v	VORKING?	57		WH	Y NO	·		
Status			\boxtimes						
	WEAT CONE	THER DITIONS:		: Cloudy/Lig : Partly Clou		ain	High 66°F, Low 57°F		
					YE	NO	REMARKS (REQUIRED FIELD):		
6	SUPE	RINTENDENT O	N SITE		s		Giovanny Alfaro		
Check Points		ANAGER ON SI					Tony Olmstead		
ck P	NAVY	QASP CURREN	т		\boxtimes				
Che	CONT	RACTOR QC RE	PORTS C	URRENT	\boxtimes		Contractor will submit QC report for today.		
	DUST	/ AIR MONITO	RING CO	MPLIANT	\boxtimes		Upwind and downwind air monitoring stations w	vere in operation	during site work.
		CIENCY LIST REV				\boxtimes	No deficiency observed during the site visit		
		VED/DEFICIENC	IES NOT	ED/SAFETY IS	SUES	DISC	JSSED/QA TESTS AND RESULTS:		
Sched Activity		DESCRIBE OBSI		-					
1		A site visit for (deficiency was					conducted of Gilbane (GES) job site at Parcel B R	adiological Investi	gation and Survey, and no
2		-					alls and ceiling, and preparation of building for ra		
3							uilding 103, and preparation marking of scanning	locations in build	ing 103.
4		Continued RSY							
5		radiological an	omaly, n 1322 ho	ecessitating a urs Pacific Tin	furt	her in	y of RSY Pad ESU-TU-45B, the soil from this pad w vestigation of the soil. During today's investigatio ormed ROICC of their intent to remove the identi	n, GES identified	a radiological object. At
-									
MEETIN	G/CO	NFERENCE NOT	ES (INCL	UDING PARTI	CIPA	NTS):			
INSTRUC Sched Activity	lule	S GIVEN OR REG			ES P	ENDI	IG:		
		No safety or Q	A issues	wore observe	d.				
<u> </u>									
	04 /	Ha ROICC REPRESE					11-06-2023 DATE S	UPV INITIALS	DATE
	UN /	NOICE NEPRESE	NIAIIVE				DAIL 3	UT V INTERES	

Project Site Pictures



Locating and removing the soil. (11-06-2023)



APPENDIX E HPNS PARCEL B RADIOLOGICAL REWORK – 3rd PARTY QA REPORT 11.06.23 This page intentionally left blank

Radiological QA Summary Report: Week of November 6, 2023 Hunters Point Naval Shipyard San Francisco, California Contract Number CNTR00000000000869 Task Order (4042)

11/13/2023

Contractor/Site/Bldg./Survey	Surveillanc	es Conducted	Non-Conformance Issues		
Unit	Week	To Date	Week	To Date	
Jacobs Parcel G Building Survey	0	24	0	1	
Kemron/PermaFix Parcel E-2	0	17	0	1	
EIP TPH	0	5	0	0	
APTIM Basewide Parcel C	0	5	0	0	
APTIM Basewide	0	335	0	12	
APTIM O&M Basewide	1	98	0	0	
APTIM Parcel E Revetment	0	177	0	4	
APTIM Treasure Island Arsenic/TPH Excavation	0	21	0	1	
APTIM Alameda Building 5	0	30	0	0	
APTIM Parcel F	0	20	0	0	
APTIM Parcel E Phases 1/3	1	163	0	2	
APTIM Parcel G Rework	1	152	0	0	
APTIM H&S Survey	0	51	0	0	
Gilbane Treasure Island Site 12	0	133	0	2	
Gilbane/Parcel E-2	0	163	0	6	
Gilbane/GES Building 253/211	0	64	0	2	
Gilbane/GES Parcel B/C Rework	3	98	0	3	
Gilbane/GES Parcel E Phase 2	0	190	0	1	
ECC-Insight	0	19	0	1	
NOREAS Treasure Island/Site 12 Data Gap	0	15	0	0	
Wood	0	19	0	3	
Jacobs	0	28	0	0	
Tetra Tech/Bldg. 130/SU 12	0	1	0	0	
Tetra Tech/Bldg. 351A/SU 43	0	1	0	0	
Tetra Tech/Bldg. 204 Sewer	0	3	0	0	
Tetra Tech/Bldg. 271	0	9	0	0	
Tetra Tech/Bldg. 406	0	9	0	0	
Tetra Tech/Bldg. 253	0	1	0	0	
Tetra Tech/Bldg. 258	0	1	0	0	

QA Surveillance Summary

Contractor/Site/ Bldg./Survey Unit	Reason	Confirmatory Scanning and/or Sampling
Parcel C Outfall Survey	BRAC Request	HPNS-QAR-2019-0033 Gamma Walk-over
Parcel G Building 351 A SU-11	BRAC Request	HPNS-QAR-2022-0162 Location Survey
Parcel G Building 351 A SU-11	BRAC Request	HPNS-QAR-2023-0133 Remedial Action Support Survey

Summary of Navy-Directed Confirmatory Scanning and/or Sampling

SUMMARY OF WORK CONDUCTED:

Monday, 11/6/2023

- Surveillance # HPNS-QAS-2023-0223 was completed to verify if GES Parcel B Rework radiological building survey at Building 113-A was completed in compliance with approved site documents. No deficient conditions were observed.
- Surveillance # HPNS-QAS-2023-0224 was performed to verify if an APTIM Parcel G gamma walkover survey at TU-119 was conducted in compliance with approved site documents. No deficient conditions were observed.
- Surveillance # HPNS-QAS-2023-0225 was generated to document an LLRO discovered/recovered by GES Parcel B Rework from RSY Pad # ESY TU-45B.

Tuesday, 11/7/2023

• Battelle attended the GES Parcel B/C CQC meeting at 08:15, the GES Parcel E Phase II CQC meeting at 10:00, the APTIM O&M Basewide CQC meeting at 10:30, the APTIM Parcel E Phases 1/3 CQC meeting at 11:00/11:15 and the APTIM Parcel G CQC meeting at 11:45.

Wednesday, 11/08/2023

- Battelle attended the GES Parcels D-2, UC-1, UC-2, UC-3 Removal Evaluation CQC meeting at 08:00.
- Surveillance # HPNS-QAS-2023-0226 was conducted to verify if GES Parcel B Rework radiological soil
 sampling conducted at RSY Pad # ESY TU-45B was completed in compliance with approved site
 documents. No deficient conditions were noted.
- Surveillance # HPNS-QAS-2023-0227 was conducted to verify if APTIM O&M Basewide radiological training was conducted in compliance with approved site documents. No deficient conditions were observed.

Thursday, 11/09/2023

• Surveillance # HPNS-QAS-2023-0228 was performed to verify if APTIM Parcel E Phases 1/3 radiological debris survey was conducted in compliance with the Project Radiation Protection Plan. No deficient conditions were observed.

Friday, 11/10/2023

• No work was performed today due to Battelle's 9/80 split schedule.


QA SUMMARY ISSUES/DEFICIENCIES

lssue #	Contractor	Independent Radiological QA Finding	Date of Initial Finding	Notification to Contractor	Responsible Party	Contractor Est. Date to Resolution	Resolved (Yes/No)	Date Resolved	Battelle Contract Number	Additional Comments
Issue #	Contractor	Postings are windblown, bleached, saggy, not in compliance with	Finding	Contractor	Responsible Party	Resolution	(Yes/NO)	Resolved	Number	Additional Comments
1	CBI	requirement to be able to withstand the elements.	2/18/16	2/18/16	CBI	NA	Yes	3/31/16	TO-0096	Additional surveillances on dates 3/22/2016 and 3/31/2016
2	ITSI/GILBANE	Faded postings (not readable)	2/18/16	2/18/16	ITSI/GILBANE	NA	Yes	3/28/16	TO-0096	Additional surveillances on dates 3/22/2010 and 3/31/2010
3	ITSI/GILBANE	180 second background time used, 300 seconds stated in procedure.	2/24/16	2/24/16	ITSI/GILBANE	NA	Yes	2/25/16	TO-0096	Bryson FCR issued
4	CBI	MOU Map does not accurately show contractor's license area	2/29/16	2/29/16	CBI	NA	Yes	3/17/16	TO-0096	MOU Map redrawn to include contractor's license area
										Spill Kit/Sorbant condition corrected on 3/8/2016; Sources
5	ITSI/GILBANE	RAM stored in coolers, lack of spill kit/sorbant at work site	3/8/16	3/8/16	ITSI/GILBANE	NA	Yes	3/30/16	TO-0096	placed into DOT paint cans on 3/30/2016
6	CBI	LMI 3500-1000 Detector Height	3/10/16	3/10/16	CBI	NA	Yes	3/14/16	TO-0096	Observation only / No Deficiency
7	ITSI/GILBANE	RS-700 Response check source geometry	4/14/16	4/14/16	ITSI/GILBANE	5/10/16	Yes	5/10/16	TO-0096	ITSI FCR #008 generated per CQC meeting
8	CBI	RSY-3 Pad Debris greater than 6" diameter	4/28/2016	4/28/2016	СВІ	5/23/2016	Yes	5/23/2016	TO-0096	Work Instruction D2005-0008-005 Radiological Screening Yard Survey Of Comingled Soil and Plastic Sheeting submitted to Battelle on 5/20/2016.
9	CBI	Portal monitor load documentation	6/13/16	6/13/16	CBI	6/14/16	Yes	6/14/16	TO-0096	Leslie Howard provided map along with statement of load
	651		0/10/10	0/10/10	651	0/14/10	105	0/14/10	10 0000	
10	СВІ	Portal Monitor RSOR did not observe recycle materials being loaded	6/13/16	6/13/16	СВІ	7/11/2016	Yes	7/11/2016	TO-0096	Revised Procedure D2005-0008-003 "Screening of Trucks Using Stationary Portal Monitor and Portable Survey Instrumentation. Revision 1 7/11/2016
	CBI	Community of the second s	6/27/46	6/27/16	CBI	6/27/16	Yes	6/27/16	TO-0096	Testing and the per Testing of Carlies designed and
11 12	CBI	Gamma handscan survey performed incorrectly Truck overspeed sensor not connected / not functioning	6/27/16 6/27/16	6/27/16	CBI	6/2//16 7/11/2016	Yes	6/2//16 7/11/16	TO-0096	Training provided to RCT, Training verification document veiwed Participated in "Drive Through" test on 7/11/2016 13:20
12	CBI	Hand scan log not being used. Being generated after operations	6/27/16	6/27/16	CBI	7/7/2016	Yes	7/7/16	TO-0096 TO-0096	Viewed correction during HPNS-QAS-2016-0087
13	CBI	Truck survey log not being completed (Dates and Times)	6/28/16	7/6/16	CBI	7/7/2016	Yes	7/7/16	TO-0096	Viewed correction during HPNS-QAS-2016-0087 Viewed correction during HPNS-QAS-2016-0087
14	ITSI/GILBANE	Active RWP not available at control point	1/4/17	1/4/17	ITSI/GILBANE	1/4/2017	Yes	1/4/17	TO-0096	RWP #HPNS-E2-2017-008 produced/placed the same day
16	CBI-TI	Rad Postings at arsenic/TPH excavation faded, missing, falling	3/28/17	3/28/17	CBI-TI	3/29/2017	Yes	3/29/17	TO-0096	D. Morrison - photo's of corrective actions sent to A. Berry
17	CBI-Revetment	Parcel E-2 RSY Pad C-6, Lift 2 greater than 9" thick	6/27/17	6/27/17	CBI-Revetment	6/29/2017	Yes	6/29/17	TO-0096	CB&I pad tracking sheet has been updated to include QC inspection date. Tracking sheet is now accessible by radiological department. Pad re-work measured/observed as
18	CBI/APTIM-Revetment	Parcel E-2 RSY Pad D-4, Use 3 greater than 9" thick	8/21/17	8/21/17	CBI/APTIM-Revetment	8/22/2017	Yes	8/22/17	TO-0096	Re-work performed (pad grading). C. Hanif mistake letter published during CTO-0013 CQC meeting on 8/22/2017
19	CBI/APTIM-Revetment	Parcel E-2 RSY Pad C-10, Use 3 greater than 9" thick	8/29/2017	8/29/2017	CBI/APTIM-Revetment	9/1/2017	Yes	9/1/2017	TO-0096	Re-work performed (pad grading) excess yardard removed from pad. New pad layout design used and employees trained on new methodology
20	ECC-Insight	No estimated collective dose stated on RWP # ECC-HP-003	12/11/2017	12/11/2017	ECC-Insight	12/11/2017	Yes	12/11/2017	TO-0096	Collective estimated dose added to RWP
21	Gilbane	Faded postings (not readable)	3/19/2018	3/19/2018	Gilbane	3/26/2018	Yes	3/26/2018	TO-0096	Postings replaced
22	CBI/APTIM-Revetment	Radiological postings missing over 200' section of fence line	7/3/18	7/3/18	APTIM-Revetment	7/5/2018	Yes	7/5/18	TO-0096	Postings replaced
23	Wood	No Wood Radiological Postings at the RSY4 during work	8/14/18	8/14/18	Wood	8/15/2018	Yes	8/16/18	TO-0096	Wood postings installed
24	APTIM-Basewide	RS-700 speed greater than 0.25 Meters per second	10/1/2018	10/1/2018	APTIM-Basewide	10/29/2018	Yes	10/29/2018	TO-0096	Use of groundspeed evaluation form (RIR # 2018-HPNS-0013)
25	APTIM-Revetment	Radiological postings missing over 200' section of fence line	10/8/18	10/8/18	APTIM-Revetment	10/8/2018	Yes	10/8/18	TO-0096	Postings on T-posts installed within Parcel E-2 Fenceline to Prevent theft of aluminum postings. Posings hung on fenceline are stolen during non-working hours
26	Wood	No RWP during work with licensed materials	1/8/19	1/8/19	Wood	1/9/2019	Yes	1/9/19	TO-0096	RWP's HTP-19-001 and HTP-19-002 produced
27	Wood	No Q1/2019 quarterly routine survey perfoemed at RSY-4	5/9/19	5/9/19	Wood	5/14/2019	Yes	5/14/19	X0-62	Quarterly survey performed on 5/14/2019
28	Gilbane	Employee observed with coffee cup with the Site 32 RCA	7/10/19	7/10/19	Gilbane	7/11/2019	Yes	7/11/19	X0-62	RWP refresher training conducted/class roster submitted
29 30	APTIM-Parcel F Gilbane	RSI RS-700 function testing with Co-60 and no Th-232 count	8/19/2019	8/19/2019	APTIM-Parcel F	9/19/2019	Yes	10/1/2019	X0-62	APTIM FCR #3 approves use of Cabrera RS-700 (CLASS) WI
		No radiological air sampler running at Site 32 during soil moving	11/25/2019	11/25/2019	Gilbane Site 12	11/25/2019	Yes	12/3/2019	X0-62	Airsampler observed running on 12/3/2019 - Photograph
31	Gilbane	No radioactive materials bin tracking sheet available at Site	1/14/2021	1/14/2021	Gilbane Buildings 211/253	1/14/2021	Yes	1/14/2021	X0-62	Gilbane PRSO sent Bin Transfer sheet to APRSO who is on site
32	APTIM-Basewide	Q4/2020 source leak test collected but not counted/documented	3/29/2021	3/29/2021	APTIM-Basewide	3/29/2021	Yes	3/29/2021	X0-62	Q4/2020 source leak test smears counted on 3/26/2021 after Battelles request for the last two source leak tests
33	Kemron/Perma-Fix	Posts lacking on shared RCA boundary / Gap in RCA fence line	4/13/2022	4/13/2022	Kemron/Perma-Fix	4/13/2022	Yes	4/13/2022	X0-84	Postings added to RCA boundary, Rad rope placed over fence.
	Kennony renna-rix		7/ 13/ 2022	7/15/2022	Kenniony Fermidinia	7/13/2022	103	7/ 13/ 2022	AU-04	is a starby source to non-boundary, had tope placed over felice.
34 35	Jacobs	No QC specification given for % error during survey positioning system checks. Radiological posting interval gaps greater than 30m	5/10/2022	5/16/2022 7/7/2022	Jacobs GES	4/13/2022 7/7/2022	Yes Yes	9/6/2022 7/7/2022	X0-84 X0-84	Condition addressed within FCR #002. M. Chi collected follow-up picts for report generator A. Berry.
35	GES APTIM Parcel E Phases 1/3	RS-700 Function Test - CS-137 count too short, 5000 cnts. collected	8/4/2022	8/4/2022	APTIM Parcel E Phases 1/3	8/17/2022	Yes	8/17/2022	X0-84 X0-84	50,000 cnts. Required
36	APTIM Parcel E Phases 1/3 APTIM Building 5 FCR-0001	Loaded LLRW bin not posted.	8/4/2022 8/10/2022	8/4/2022 8/10/2022	APTIM Parcel E Phases 1/3 APTIM Parcel Building 5	8/1//2022 8/10/2022	Yes	8/17/2022 8/10/2022	TO-F4258	Miscomunication between PRSO and Sr. HP Tech.
38	GES Parcel B Rework	RS-700 scan speed observed at 0.48 m/s. WP calls for < 0.25 m/s	10/25/2022	10/26/2022	GES Parcel B Re-work	12/21/2022	Yes	12/21/2022	X0-84	New tractor purchased capable of 0.25 m per second.
39	GES Parcel B Rework	Building 113-A, SU-009 No data logging during alpha/beta scans	3/9/2023	3/9/2023	GES Parcel B Re-work	4/20/2023	Yes	4/20/2023	TO-4042	Received WI from S. McRay on 4/12/2023. Questions regarding data population were transmitted to the Navy. BRAC Ok'ed on 4/18/2023
40	APTIM O&M Basewide	Loaded 5 trucks from the wrong debris pile - Trucks called back to site.	6/11/23	6/11/23	APTIM Parcel E Phases 1/3	6/28/2023	Yes	6/28/23	TO-4042	Initally assigned to O&M Basewide. Re-assigned to Parcel E Phases 1/3 revetment project on 6/27/2023 per root cause analysis.
41	APTIM O&M Basewide	Radiological Posting gaps greater than 15 meters / 50' at Salvage Yard	9/20/23	9/20/23	APTIM O&M Basewide	9/20/2023	Yes	9/20/23	TO-4042	Corrective action included posting 2 more Restricted Area signs.

ATTACHMENTS

Contract # N44255-14-D-9013

Quality Assurance	e Surveillanc	e Report
Surveillance Checklist Number(s) HPNS-QAS-2023-C	0223 Surveillance Da	te <u>11/6/2023</u>
Surveillance Report Number <u>HPNS-QAR-2023-022</u>	<u>3</u> Surveillance Re	eport Generation Date <u>11/6/2023</u>
Number of Surveillance Photographs Taken	Project Name	GES Parcel B Rework Buildings
Describe the work event, contractor, site location, date, and weather	r:	
This surveillance observed a building survey performed by GE accommodate this surveillance. The weather was 64°F and s	S. Approximately 20 minutes	of GES staff time was taken to
Describe what was observed:		
The Battelle QA team arrived at Parcel B to observe a building that included the upper walls. Only biased static measuremen rule during the scan survey that was performed previously (Fig the Ludlum 43-37-1 detector on contact of the surveyed surfa- to be used within the annual calibration window (Figure 3). The via a tablet (Figure 4).	nts were being collected at loc gure 1). 2-minute biased stati ace (Figure 2). The Ludlum 23	cations that exceeded the 2 alpha click ic measurements were collected with 360 w/43-37-1 instrument was verified
All observed aspects of GES building survey were in complian	ce with all approved work doc	cumentation.
Describe any contractor deficient conditions observed with reference	e:	
None.		
Recommendations, Process Improvements, or Suggestions:		
None.		
Battelle Project Signatories		
X		
Battelle Quality Assurance Field Team Member		



Surveillance Photographs HPNS-QAR-2023-0223

Figure 1 – Biased static locations marked on the upper walls with a black marker



Figure 2 – RCTs performing a biased static measurement on a scissor lift



Surveillance Photographs HPNS-QAR-2023-0223 (Continued)

Figure 3 – Ludlum 2360, serial #184935, calibration due date 7/9/2024




Figure 4 – Static Log spreadsheet used for recording the biased static measurements

Battelle QA Form - GES Parcel B Phases 1/2 Building Survey

Det /T	D-1 44/6/2000	7 Time: 0800.0845	Battelle QA Form - GES Parcel B Phases 1/2 Building Survey				
Date/Time:		3 Time: 0800-0845	QA Inspector:	M. Chi			
Contractor/Survey #:		GES	Surveillance #	HPNS-QAS-2023-0223			
Equipment surveyed:	Requirement	I/A	Work area: Comments	Parcel B Building 113A SU-14	Yes/No/NA		
verification, physical ins response check will be p	le survey instruments, calibration pection, battery check, and source- erformed. Portable survey instruments ration label that will be verified daily	The Ludlum 2360 w/43-37-1 inst		within the annual calibration window.	Y		
surfaces to be scanned v	f remaining, accessible impacted will be 100 percent in Class 1 SUs, 50 nd up to 10 percent in Class 3 SUs.	SU-14 was a Class 2 survey unit that included the upper walls.					
using average scan rates detection of approxima	aned to detect alpha and beta emitters s that ensure an alpha probability of tely 90 percent where feasible and that is than or equal to the RG β for the	Alpha/beta scan surv	Alpha/beta scan survey was not performed during this surveillance.				
automatically logged wi	yor-controlled, and data are nen used with an appropriate data- r, such as the Ludlum Model 2360 or	Alpha/beta scan surv	ey was not perfori	med during this surveillance.	N/A		
On the Interface program 10 second count Readings: Averaged Auto Scroll Grid: Checke	n, select Auto Dump and setup: d	Alpha/beta scan surv	ey was not perfor	med during this surveillance.	N/A		
	approximately 10 percent smaller than ath, in the direction of scanning, to grage.	Alpha/beta scan surv	ey was not perfor	med during this surveillance.	N/A		
	d the 2-click rule, pause probe a for 12 seconds before continuing the	Alpha/beta scan survey was not performed during this surveillance.			N/A		
static location and will t RBA, or the revised num locations that pose safe	Il be performed at each systematic otal 18 or more in each SU and the ber determined. Measurements in ty concerns or obstructions will est safe and accessible location and	Systematic static measurements were not performed during this surveillance.			N/A		
areas with potential ele beta scan data exceedin	ents will be used to further investigate vated surface activity, as indicated by g the beta scan IL or systematic static icable alpha or beta static IL.	2-minute biased static measurements were performed at locations that exceeded the 2 alpha click rule during the scan survey performed previously.					
biased static measurem moderate pressure, ove Swipe samples will be m	iken at all locations of systematic and ents. They will be taken dry, using r an area of approximately 100 cm2. weasured for gross alpha and beta Model 3030 or equivalent.	Swipe samples were not collected during this surveillance.					
such as piping, ventilation radioactivity surveys. Th	nd equipment from past operations, on, shelving, or machinery will undergo lese surveys may include a combination swipe samples, and material samples.	Not ob	served during this	surveillance.	N/A		

Signature:	A	Date:	11/6/2023
------------	---	-------	-----------

		. 1			QA Form - GES Parcel B	3 Phases 1/2 Build	ding Survey		
Date/Time	1.	6/2023	0800	- 0	845			M.CHI	
Contractor/Survey #				-		St	and the second se	HPNS- 845-2023 - 0223	
Equipment surveyed:		Arement				-		50-14 BLOG 113A	
Before using the portab verification, physical in: response check will be will have a current calib before use.	ole surve spection perform	y instruments, ca , battery check, a ed. Portable surve	nd source- y instruments					INSTRUMENT WAS	Yes/No/NA
The total surface area o surfaces to be scanned percent in Class 2 SUs, a	will be 1	00 percent in Clas	s 1 SUs, 50		14 WAS A L PER WALLS.	LASS 2	SU THI	T INCLUDED THE	Y
Survey units will be scar using average scan rate detection of approxima the beta scan MDC is les building.	s that en tely 90 p	sure an alpha pro percent where fea	bability of sible and that		PHA BETA SC. RING THIS			S NOT PERFORMED	N/A
Scanning speed is surve automatically logged wi logging scaler/ratemete equivalent.	hen used	d with an appropr	iate data-						N A
On the Interface progra 10 second count Readings: Averaged Auto Scroll Grid: Checke		t Auto Dump and	setup:						N /A
Scan lane widths will be the detector's active win ensure overlapping cove	dth, in th								N (A
For locations that excee movement over the area scan.									NA
Static measurements wi static location and will t RBA, or the revised num locations that pose safe be relocated to the near noted on the field forms	otal 18 c iber dete ty conce rest safe	or more in each SU ermined. Measure rns or obstruction	l and the ments in Is will		TEMATIC ST. RING THIS			ENTS NOT PERFORMED	N A
Blased static measurem areas with potential elev beta scan data exceedin data exceeding the appli	vated su g the be	rface activity, as i ta scan IL or syste	ndicated by matic static	AT		EX CEEC	ING T	WREMENTS PERFORMED HE Z-ALPHA LLICK	Y
Swipe samples will be ta biased static measurem moderate pressure, over Swipe samples will be m activity using a Ludlum N	ents. The r an area leasured	ey will be taken du of approximately for gross alpha a	y, using 100 cm2. nd beta	SW	IPE SAMPLE IS SURVEILL	ANCE .	NOT L	OLLECTED DURING	NA
Any residual materials a such as piping, ventilatic radioactivity surveys. Th of static measurements,	on, shelv lese surv	ing, or machinery eys may include a	will undergo combination	NO	T ⇒BSERV	ED DURI	N6 7H	IS SURVEILLANCE.	NIA
References:	"Final Pa "Envirad	arcel B Removal Si them FM-070-03-2	te Evaluation W 0 Ludlum 2360	/ork Pla Datalo	an, Former Hunters Poi gging, Hunters Point Pa	int Naval Shipyaro arcel B/C Radiolo	d, San Francis gical Rework	co, CA" April 2022 San Francisco, CA" March 2023	1
Signature:		A	2				Date:	11/6/2023	
and the second second				1			1 1 1 1		

64 F. LLOUDY

Quality Assurance	Surveillance Report
Surveillance Checklist Number(s) HPNS-QAS-2023-022	24 Surveillance Date <u>11/6/2023</u>
Surveillance Report Number HPNS-QAR-2023-0224	Surveillance Report Generation Date <u>11/7/2023</u>
Number of Surveillance Photographs Taken	Project Name APTIM Parcel G Rework Phase 2
Describe the work event, contractor, site location, date, and weather:	
This surveillance observed a gamma walkover survey performed taken to accommodate this surveillance. The weather was 68°F	
Describe what was observed:	
119, a Phase 2 trench unit. The Ludlum 2221 w/44-20 instrume GWS was performed with an antenna attached to a backpack and onto a Trimble unit. The HPT performed the GWS by swinging the inches from the surveyed surface (Figures 2 and 3). The scan sp Sufficient overlap was used between the scan lanes. Once the G and that there was no data gap on the GPS map (Figure 4).	WS was completed, the HPT verified the scan data was recorded
All observed aspects of APTIM gamma walkover survey were in c	ompliance with all approved work documentation.
Describe any contractor deficient conditions observed with reference:	
None.	
Recommendations, Process Improvements, or Suggestions:	
None.	
Battelle Project Signatories	
Χ 🛹	
Battelle Quality Assurance Field Team Member	

Surveillance Photographs HPNS-QAR-2023-0224



Figure 1 – Ludlum 2221, serial #268649, calibration due date 8/21/2024



Figure 2 – HPT performing the GWS on the backside of the durable cover



Surveillance Photographs HPNS-QAR-2023-0224 (Continued)

Figure 3 – Continuation of the GWS on the backside of the durable cover



Figure 4 – Trimble GPS map of the GWS data (in progress)

Battelle QA Form - APTIM Parcel G Phases 1/2 Gamma Walkover Surveys Using a Global Positioning System

Date/Time:	Date: 11/6/2023 Time: 1240-1315		QA Inspector:	M. Chi	
Contractor/Survey #:	ΑΡΤΙΜ		Surveillance #	HPNS-QAS-2023-0224	
Equipment surveyed:		N/A	Work area:	Parcel G TU-119 (Phase 2)	
F	Requirement		Comments		Yes/No/NA
2221 and paired gamma	survey shall verify that the Ludlum probe are within their annual have passed a documented daily		as used within th vas completed sa	e annual calibration window. Daily function tisfactorily.	Y
0	eing performed with a cart or by rface distance is 4" and the scan meters per second	The scan speed was less than 0.5 meters per second and the detector was within 4 inches surveyed surface.			Y
To achieve 100% coverag should overlap the previ	ge of the survey area each pass ous pass by 12 inches	Sufficient overlap was used to ensure 100% coverage.		sure 100% coverage.	Y
During operation an aud scaler/ratemeter can be activity.	ible response on the used to identify areas of elevated	The HPT observed both visual and audible response from both the Ludlum 2221 meter and Trimble GPS unit.		n both the Ludlum 2221 meter and Trimble	Y
U	n area of elevated activity is rate exceeds the investigative level ocation will be marked	Biased static locations will be identified once the scan data is reviewed.		Y	
A post survey function te documented	est will be performed and	Performed	Performed at the next daily response check.		

References: "Final, Revision 1 Parcel G Removal Site Evaluation Work Plan Addendum" July 2020 "Gamma Walkover Surveys Using a Global Positioning System" CMS-710-07-WI-40123, Revision 0, 7/30/2017

Signature:	Date:	11/6/2023
------------	-------	-----------

Battelle QA Form - APTIM Parcel G Phases 1/2 Gamma Walkover Surveys Using a Global Positioning System

Date/Time: 11/6/2023 1240-	1315 QA Inspector: M. CH	
Contractor/Survey #: 4PTIM	Surveillance # HPN S - Q.A	5-2023-0224
Equipment surveyed: N/A	Work area: Tv-119 P	
Requirement	Comments	Yes/No/NA
The RCT performing the survey shall verify that the Ludium 2221 and paired gamma probe are within their annual calibration window and have passed a documented daily function test	THE WOULD 2221 W/44-20 INSTRUMENT WITHIN THE ANNUAL CALIBRATION WINDOW	632U 24W
Regardless of the GWS being performed with a cart or by hand, the detector to surface distance is 4" and the scan rate is no faster than 0.5 meters per second	SCAN SPEED WAS LESS THAN O. 5 M/S AND WAS WITHIN 4" FROM THE SURVEYED SURFI	
To achieve 100% coverage of the survey area each pass should overlap the previous pass by 12 inches	SUFFICIENT OVERLAP USED TO ENSURE 100"	
During operation an audible response on the scaler/ratemeter can be used to identify areas of elevated activity.	THE HPT OBSERVED BOTH VISUAL AND AUG RESPONSE FROM THE LUDIUM ZZZI METER	
If during the walkover an area of elevated activity is identified and the count rate exceeds the investigative level for the instrument, the location will be marked	REVIEWED FOR BLASED STATIC LOCATIONS.	
A post survey function test will be performed and documented	PERFORMED AT THE NEXT DAILY RESPONSE	CHECK. Y

References: "Final, Revision 1 Parcel G Removal Site Evaluation Work Plan Addendum" July 2020 "Gamma Walkover Surveys Using a Global Positioning System" CMS-710-07-WI-40123, Revision 0, 7/30/2017

68°F, SUNNY

11/6/2023 Signature: Date:

Contract # N44255-14-D-9013

Quality Assurance Surv	eillance Report
Surveillance Checklist Number(s) HPNS-QAS-2023-0225	Surveillance Date <u>11/6/2023</u>
Surveillance Report Number HPNS-QAR-2023-0225	Surveillance Report Generation Date <u>11/7/2023</u>
Number of Surveillance Photographs Taken 8	Project Name _ GES Parcel B Rework Phase 1
Describe the work event, contractor, site location, date, and weather:	
This surveillance observed an LLRO extraction performed by GES. Approxi accommodate this surveillance. The weather was 68°F and sunny.	mately 15 minutes of GES staff time was taken to
Describe what was observed:	
The Battelle QA team arrived at Parcel B to observe an LLRO extraction from reviewing of the RS-700 scan data map and verified in the field with a Luca adjacent to a systematic sample location near the northeast edge of the F LLRO with a pickaxe (Figure 2). Soils were then loaded onto a shovel and a the LLRO (Figure 3). Once the LLRO was identified (Figure 4), it was bagged measurements were recorded on the Ziploc bag (Figure 6). The soil surrous Ludlum 44-10 detector to verify there was no remaining elevated activity. instruments were verified to be used within the annual calibration window.	Alum 2221 w/44-10 instrument. The LLRO was located RSY pad (Figure 1). A RCT loosened the soil around the surveyed with the Ludlum 44-10 detector to segregate ed and surveyed (Figure 5). The radiological unding the LLRO on the RSY pad was re-scanned with the The Ludlum 2221 w/44-10 and Ludlum Model 19
The radiological measurements on the LLRO were: 169,728 cpm on conta	act, 240 μ R/hr on contact, and 7 μ R/hr at 30 cm.
All observed aspects of GES LLRO extraction were in compliance with all a	approved work documentation.
Describe any contractor deficient conditions observed with reference:	
None.	
Recommendations, Process Improvements, or Suggestions:	
None.	
Battelle Project Signatories	
Battelle Quality Assurance Field Team Member	



Surveillance Photographs HPNS-QAR-2023-0225

Figure 1 – Approximate location of the LLRO on the RSY pad prior to extraction (circled in red)



Figure 2 – HPT loosening the soil around the LLRO with a pickaxe



Surveillance Photographs HPNS-QAR-2023-0225 (Continued)

Figure 3 – Ludlum 44-10 detector used to identify and segregate the LLRO from the soil



Figure 4 – LLRO was identified to be a glass fragment (circled in red)



Surveillance Photographs HPNS-QAR-2023-0225 (Continued)

Figure 5 – RCT collecting an exposure rate measurement at 30 cm from the LLRO




Figure 6 – LLRO placed into a Ziploc bag with information and radiological measurements

4



Surveillance Photographs HPNS-QAR-2023-0225 (Continued)

Figure 7 – Ludlum 2221, serial #147504, calibration due date 7/4/2024



Figure 8 – Ludlum Model 19, serial #23048, calibration due date 6/2/2024

Contract # N44255-14-D-9013

Quality Assurance Surveillance Report
Surveillance Checklist Number(s) HPNS-QAS-2023-0226 Surveillance Date <u>11/8/2023</u>
Surveillance Report Number HPNS-QAR-2023-0226 Surveillance Report Generation Date 11/8/2023
Number of Surveillance Photographs Taken 6 Project Name GES Parcel B Rework Phase 1
Describe the work event, contractor, site location, date, and weather:
This surveillance observed soil sampling performed by GES. Approximately 15 minutes of GES staff time was taken to accommodate this surveillance. The weather was 60°F and sunny.
Describe what was observed:
The Battelle QA team arrived at Parcel B to observe bounding soil sampling on RSY Pad ESU-TU45B after extraction of a LLRO. An approximate 5 ft x 5 ft area of soil around the LLRO were excavated and disposed as LLRW (Figure 1). A GES employee loosened and homogenized the soil at each corner of the excavation with a shovel. A RCT removed all large debris and then transferred the soil into Ziploc bags (Figure 2). Prior to sampling at the next sample location, the shovel and sample containers were surveyed with a Masslinn sheet and Ludlum 2360 w/43-93 instrument for surface contamination (Figures 3 and 4). A total of 4 bounding and 1 duplicate samples were collected. The sample containers were then labeled with sample identification stickers (Figure 5). A chain of custody was used to document the sample dates/times and contained all the pertinent information for the lab ROC analysis (Figure 6).
Describe any contractor deficient conditions observed with reference:
None.
Recommendations, Process Improvements, or Suggestions:
None.
Battelle Project Signatories
X ————————————————————————————————————






Figure 1 – A 5 ft x 5 ft area of soil was excavated around the LLRO location





Figure 2 – Soil being transferred from the shovel directly into the sample container (Ziploc bag)



Surveillance Photographs HPNS-QAR-2023-0226 (Continued)

Figure 3 – Shovel being surveyed with Masslinn sheet and Ludlum 2360 w/43-93 instrument



Figure 4 – The outside of the sample containers were also surveyed for surface contamination



Surveillance Photographs HPNS-QAR-2023-0226 (Continued)






Figure 6 – Chain of custody for the bounding samples

Battelle QA Form - Gilbane Parcel B Phase 1/2 Soil/Materials Sampling

Date/Time:	Date: 11/8/202	23 Time: 0830-0850	QA Inspector:	M. Chi	
Contractor/Survey #:		GES	Surveillance #	HPNS-QAS-2023-0226	
Equipment surveyed:		N/A	Work area:	Parcel B RSY Pad ESU-TU45B	
	ctor Requirement		Comments	•	Yes/No/NA
Radiation protection personnel are responsible for performing radiological survey and sampling activities under the direction of the Project/Site RSO.		All GES employees per	forming the soil	sampling were rad trained.	Y
Plan (VSP) software (or e mapped, such that, at a n	vill be located using Visual Sample quivalent). Each TU or SU will be ninimum, 25 systematic soil in each TU or SU. A minimum of 3 llected.		excavation of soi icate soil sample	l around the LLRO. A total of 4 bounding and s collected.	N/A
Technicians shall don a pa Latex, Nitrile).	air of clean sampling gloves (e.g.,	New nitrile glo	oves worn at eac	h sample location.	Y
trowel, place the point of holding the handle of the in a clockwise/counter-cl downward at an angle ur required depth or the bla	isposable or decontaminated) the blade on the ground. While trowel, partially rotate the blade ockwise motion while pushing till the blade is inserted to the de is nearly covered. Be certain erted to a depth where the soil will ampler's gloved hand.		•	el was surveyed with a Masslin sheet and ocation to prevent cross-contamination.	Y
blade and place soil direc container(s) specified in t	up the trowel with soil on the tly into the appropriate sample he approved project plans or as I laboratory, or into the stainless	• •		erred directly to Ziploc bags with the shovel. or surface contamination.	Y
homogenize the sample sample directly into the a	eel mixing bowl, the technician will media first, then transfer the ppropriate sample container(s) project plans or as provided by	Soils were homogenized on the ground The Ziploc bags were		Y	
sample label and chain- o attach the label to the jar	ne sample container; complete the fcustody (COC) documentation; or tube; place the sample g or equivalent and place the ler			n stickers. A chain of custody was used and ime and ROC analysis.	Y
	'Final Parcel B Removal Site Evaluatio Gilbane Standard Operating Procedu	 on Workplan" April 2022 re PR-TC-02.02.01.01 v2.3, "Surface Soil: S	ampling with Tro	owel or Spoon", 18-Jan-2021	1

Signature:

-

Date:

11/8/2023

Battelle QA	orm - Gilbane	Parcel B Phase	1/2 Soil/Material	s Sampling
-------------	---------------	----------------	-------------------	------------

Date/Time:	118/2023	0830 -	0850	QA Inspector: M - CH	
Contractor/Survey #:	23.	1		Surveillance # HPNS-BAS-2-23-0226	
Equipment surveyed:	Ale			Workarea: PARCEL & RSY PAD ESU-TU	
Contractor	Requirement			Comments	Yes/No/N
Radiation protection person performing radiological surve under the direction of the Pr	ey and sampling ad	tivities	ALL LES EMPLOY WERE RAD TRA	EES PERFORMING THE SOIL SAMPLING INED.	4
Systematic soil samples will I Plan (VSP) software (or equiv napped, such that, at a mini samples will be collected in e plased samples will be collec	valent). Each TU or mum, 25 systemat ach TU or SU. A m	SU will be ic soil		THE LLRO. 4 BOUNDING AND I DUPLICATE	NIA
Technicians shall don a pair c Latex, Nitrile).	f clean sampling g	loves (e.g.,	NEW NITRILE (LOVES WORN AT EACH SAMPLE LOCATION.	Y
Using a new/clean (i.e., dispo trowel, place the point of the holding the handle of the tro in a clockwise/counter-clock downward at an angle until t required depth or the blade i that the trowel is not inserte touch the handle or the samp	blade on the grou wel, partially rotat vise motion while he blade is inserte s nearly covered. d to a depth where	nd. While te the blade pushing d to the Be certain the soil will	SHOUEL WAS S LUDLUM 2360	TO COLLECT THE SOIL SAMPLES. THE URVEYED WITH A MASSCIN SHEET AND -143-93 AT EACH SAMPLE LOCATION TO S-CONTAMINATION.	Y
With a prying motion, lift up blade and place soil directly i container(s) specified in the a provided by the analytical lat steel mixing bowl.	nto the appropriat	e sample lans or as		RRED TO ZIPLOC BALS WITH A	Y
When using a stainless steel in homogenize the sample med sample directly into the appr specified in the approved pro the analytical laboratory.	ia first, then trans opriate sample cor	fer the ntainer(s)			4
Clean off the surface of the sa sample label and chain- ofcus attach the label to the jar or t containers in Ziplock® bag or sample into a sample cooler	tody (COC) docum ube; place the san	entation; nple		S WERE LABELED WITH SAMPLE ID WAS FILLED PROPERLY AND USED.	4
			Workplan" April 2022 PR-TC-02.02.01.01 v2.3, "	Surface Soil: Sampling with Trowel or Spoon", 18-Jan-2021	_
Signature:	1	1		Date: 11/8/2023	

60°F, SUNNY

11/8/2023 Date:

Contract # N44255-14-D-9013

Quality Assurance Surv	eillance Report
Surveillance Checklist Number(s) HPNS-QAS-2023-0227	Surveillance Date <u>11/8/2023</u>
Surveillance Report Number <u>HPNS-QAR-2023-0227</u> Number of Surveillance Photographs Taken 4	Surveillance Report Generation Date <u>11/8/2023</u> Project Name APTIM Basewide
Describe the work event, contractor, site location, date, and weather:	
This surveillance observed radiation safety training performed by APTIM. A to accommodate this surveillance. The weather was 60°F and sunny.	Approximately 20 minutes of APTIM staff time was taken
Describe what was observed:	
The Battelle QA team arrived at Parcel C Building 258 to observe a radiation starting the training, the trainees signed the Training Attendance Record to trainees participated in this training. The PowerPoint training covered marrienization radiation, dose limits, dosimetry, radionuclides of concern, emerginand 3). The APTIM PRSO was very communicative and engaged the trainee the training presentation was complete, the trainees were given a written trainees received a passing score (Figure 4).	that will be maintained onsite (Figure 1). A total of 3 my topics of radiation safety including fundamentals of ergency procedures, and other pertinent topics (Figures 2 les throughout the training to ensure effectiveness. Once exam requiring a score of 80% or greater to pass. All
All observed aspects of APTIM radiation safety training were in compliance	e with all approved work documentation.
Describe any contractor deficient conditions observed with reference:	
None.	
Recommendations, Process Improvements, or Suggestions:	
None.	
Battelle Project Signatories	
X Battelle Quality Assurance Field Team Member	

Surveillance Photographs HPNS-QAR-2023-0227	

	Radiological Awaren	ess / Rad Worl	ker Training
	JRSE & APPLICABLE AMS OR OSHA STA	NDARD	
DESCRIPTION	diological Worker/Awareness Tra	aining	and the second
11/8/2023			00 4
Building 258	START	END N/A	DURATION
LOCATION	Charles and the second	ROOM	
Randall Killpack		6002226	MPLOYEE NUMBER (if applicable)
N/A			wir corte Noimber (il applicable)
TRAINING VENDOR NAM		Decking and	
and the second	This is to acknowledge that I have reco	CKNOWLEDGEME	
EMPLOYEE NUMBER	NAME (PLEASE PRINT)	DEPT./CO.	SIGNATURE
EPA	Marissa Pacheco		W Racher
60038418	Put Loud	C. C. Andrewski	fil tal
BIOMASS.	Aaron Junshine	A LANDER	danon traffin
	A STATE OF THE STA	a station	
	100		Reflected Party and a second second
No. Contraction			
		N. TOWNER	
La china da			
TO STOLEN			
	La Pista de La Calencia	9.05.02.05	
		The Hards	
	Land A. C. Martin	the the second second	The second s
Service States	DALENS STORES STORE		CONTRACTOR AND DESCRIPTION
	BAR CONTRACTOR	- Constant	
ASA ANT AND	And Distance Proves	THE REAL OF	Protection AND
multiple chants if more than 20	attendees. Upon completion, place submit the	signed and scanned ro	ster, as well as this Excel file with ONLY attendee's inform
ng@aptim.com. DO NOT INCLU bomitted spreadsheet. If ap pmp	IDE SUBCONTRACTORS IN YOUR ELECTRONIC SUI	MITTAL Attendees w	Il receive credit based on the listing of their employee nur number is unknown, HR can provide an up to date roster
	ingreers not prevent ad not ust their employee nu	from HR prior to subr	nitting. Please type in as much information into rosters as

Figure 1 – Training Attendance Record for the Radiation Safety Training



Surveillance Photographs HPNS-QAR-2023-0227 (Continued)

Figure 2 – APTIM PRSO explaining Federal and APTIM radiation dose limits




Figure 3 – APTIM PRSO explaining dosimetry for CDPH, DTSC, and EPA personnel

11. What should you do if you locate an item that could be radioactive material? a. Bag it and put it in your car, then call the RCT Place it in a 55 gallon drum d.) Call the RCT 12. What immediate action do you take when you recognize that you are not wearing your assigned dosimpton with the principal group? your assigned dosimeter while in the posted radiological area? 3 MARAAN spent Whatify radiological controls as you leave controlled area. 1) Socure area. 13. Are you allowed to disposition or transport materials outside APTIM controlled areas without APTIM authorization? No 14. Personnel exit from a radiologically Restricted Area (or Radiologically Controlled Area) requires, as a minimum, a contamination survey of the individual's hands and footwear (soles). (a.) True False 15. Do you maintain stop work authority, similar to the authority of APTIM personnel, at a APTIM job site? 29 Individuals who do not pass required examinations shall not be allowed to proceed with unescorted tasks involving exposure to radioactive materials or radiation until they have completed remedial actions Passing grade is 80% - Remedial training and re-test is required for failure to meet minimum score. Date Reviewed By 8 Page 3 of 3 APTIM **JAN 2019**

Figure 4 – Completed examination with a passing score of 100%

Battelle QA	Form - APTIM	Radiation	Safetv	Trainina
Dattene de				

Date/Time: Date: 11/8/2023 Time: 0900-1045 QA Inspector: M. Chi Contractor/Survey #: APTIM Surveillance # HPNS-QAS-2023-0227 Equipment surveyed: N/A Work area: Parcel C Building 258 Radiation safety training shall be provided to all individuals before being allowed unescorted access to radiologically restricted areas or being occupationally exposed to inoining radiation, whether escorted or not (10 CFR 19.12 and 10 CFR 835.901(a)). Radiation safety training was provided to 2 contractors and an APTIM employee due to performing work within APTIM RCAs. Y All project personnel designated as radiation workers shall be qualified or trained as radiation workers shall be aradiation workers shall re-qualify on a yearly basis. None. Y Sr. RCT's shall be qualified if they meet the requirements of one or more of the following categories: "Berifibable evidence of the National Registry of Radiation Protection Technologists No trainee during this radiation safety training was qualifying as a senior RCT. N/A Protection Technologists 91 OF R835, Section 335.101 GFN and 201 GFN application orbit for Shipyards or NAVSEA 389-0138, Radiological Control strict IGN, Qualification safety officer or authorized user (or a knowledgeable radiation protection staff person designated by the radiation safety fricer) and who is familiar with the radiation safety officer) and who is familiar					5		
Equipment surveyed: N/A Work area: Parcel C Building 258 Requirement Requirement Comments Yes/No//MA Radiation safety training shall be provided to all individuals before being allowed unescorted access to radiologically restricted areas or being occupationally exposed to ionizing radiation, whether escorted or not (10 CFR 19.12 and 10 CFR 835-901(a)). Radiation safety training was provided to 2 contractors and an APTIM employee due to performing work within APTIM RCAs. Y All project personnel designated as radiation workers shall be qualified or trained as radiation workers prior to beginning work in radiologically restricted areas. None. Y Sr. RCT's shall be qualified if they meet the requirements of one or more of the following categories: None. Y efficitation, and training of Personnel qualified as radiation Protection Technologists Not rainee during this radiation safety training was qualifying as a senior RCT. N/A Protection Technologista Seater and the requirements of American National certification as a DOE radiological control technicians efficitation safety RAMSHIPS 380-0288, Radiological Control technicians seturements of 10 CFR 835, Section 835.103 N/A Training shall be conducted by a qualified individual approved by the DSs, such as a person who meets the qualification softey officer) and who is familiar with the radiation safety program. Training was conducted by the APTIM PRSO, Mr. Randall Killpack. Y	Date/Time:	Date: 11/8/2023 Time: 0900-1045		QA Inspector:	M. Chi		
Requirement Comments Yes/No/NA Radiation safety training shall be provided to all individuals before being accupationally exposed to ionizing radiation, whether escorted or not (10 CFR 15.12 and 10 CFR 835.901(a)). Radiation safety training was provided to 2 contractors and an APTIM employee due to performing work within APTIM RCAs. Y All project personnel designated as radiation workers shall be qualified or trained as radiation workers prior to beginning work in adiologically restricted areas. Those personnel qualified as radiation workers shall re-qualify on a yearly basis. None. Y Sr. RCT's shall be qualified if they meet the requirements of one or more of the following categories: None. Y Vestification, and Training of Personnel for Nuclear Power Plants (reaffirmed 1999) for serior health physics technicians *Bational certification with The National Registry of Radiation Protection Technologists No trainee during this radiation safety training was qualifying as a senior RCT. N/A *Entification as a DOE radiological Control technician consistent with the requirements of 10 CFR 835, Section 835.103 Training was conducted by the APTIM PRSO, Mr. Randall Killpack. Y Training shall be conducted by a qualified individual approved by the DS, such as a person who meets the qualifications of the radiation safety officer or authorized user (or a knowledgeable radiation roretocins taff person designated by the radiation safety officer) and who is familiar with the radiation safety program. Training was conducted by the APTIM PRSO, Mr. Randall Killpack. <t< td=""><td>Contractor/Survey #:</td><td>APTIM</td><td></td><td>Surveillance #</td><td>HPNS-QAS-2023-0227</td><td></td></t<>	Contractor/Survey #:	APTIM		Surveillance #	HPNS-QAS-2023-0227		
Requirement Comments Yes/No/NA Radiation safety training shall be provided to all individuals before being allowed unescorted access to radiologically restricted areas or being occupationally exposed to ionizing radiation, whether escorted or not (10 CFR 19.12 and 10 CFR 835.901(a)). Radiation safety training was provided to 2 contractors and an APTIM employee due to performing work within APTIM RCAs. Y All project personnel designated as radiation workers shall be qualified or trained as radiation workers prior to beginning work in adiologically restricted areas. Those personnel qualified as radiation workers shall re-qualify on a yearly basis. Y Sr. RCT's shall be qualified if they meet the requirements of one or more of the following categories: None. Y Veational exprisence consistent with the requirements of American and experience consistent with the requirements of American Protection Technologists No trainee during this radiation safety training was qualifying as a senior RCT. N/A Veatification as a DOE radiological control technician consistent with the requirements of 10 CFR 35, Section 335.103 No trainee during this radiation safety training was qualifying as a senior RCT. N/A Training shall be conducted by a qualified individual approved by the DSS, such as a person who meets the qualifications of the radiation safety officer or authorized user (or a knowledgeable radiation safety officer or au	Equipment surveyed:	N/A		Work area:	Parcel C Building 258		
being allowed unescorted access to radiologically restricted areas or being occupationally exposed to ionizing radiation , whether escorted or not (10 CFR 13.12 and 10 CFR 835.901(a)). Radiation safety training was provided to 2 contractors and an APTIM employee due to performing work within APTIM RCAs. Y All project personnel designated as radiation workers shall be qualified or trained as radiation workers prior to beginning work in radiologically restricted areas. Those personnel qualified as radiation workers shall re-qualify on a yearly basis. None. Y Sr. RCT's shall be qualified if they meet the requirements of one or more of the following categories: *Berifiable evidence of training, experience, or combination of training and experience consistent with the requirements of Antona Registry of Radiation Protection Technologista No trainee during this radiation safety training was qualifying as a senior RCT. N/A Protection Technologista •Batilitation consistent with the requirements of ODE radiological Control technician consistent with the requirements of 10 CFR 835.003 No trainee during this radiation safety training was qualifying as a senior RCT. N/A *Wo Year Technical Degree in Health Physics or related field Training was conducted by the APTIM PRSO, Mr. Randall Killpack. Y All training shall be conducted by a written test over the instructed Written test was required and completed by the traines. Only personnel with a score of 80% or greater passed the radiation Y		Requirement				Yes/No/NA	
qualified or trained as radiation workers prior to beginning work in radiologically restricted areas. Those personnel qualified as radiation workers shall re-qualify on a yearly basis. Nome. Y Sr. RCT's shall be qualified if they meet the requirements of one or more of the following categories: Nome. Y Sr. RCT's shall be qualified if they meet the requirements of one or more of the following categories: Nome. Y Sr. RCT's shall be qualified if they meet the requirements of one or more of the following categories: Nome. Y Sr. RCT's shall be qualified if they meet the requirements of one or more of the following categories: Nome. Y Sr. RCT's shall be qualified if they meet the requirements of one or more of the following categories: No trainee during this radiation safety training was qualifying as fallogical control for Nuclear Power Plants (reaffirmed 1999) for senior health physics technicians No trainee during this radiation safety training was qualifying as a senior RCT. Pretrification as a DDE radiological control technician consistent with the requirements of 10 CfR 835, Section 835.103 No trainee during this radiation safety training was qualifying as a senior RCT. N/A Training shall be conducted by a qualified individual approved by the DRS, such as a person who meets the qualifications of the radiation safety officer or authorized user (or a knowledgeable radiation safety officer) and who is familiar with the radiation safety program. Training was conducted by the APTIM PRSO, Mr. Randall Killpack. Y	being allowed unescorted access to radiologically restricted areas or being occupationally exposed to ionizing radiation , whether escorted				-	Y	
more of the following categories: •Werifiable evidence of training, experience, or combination of training and experience consistent with the requirements of American Nuclear Society, Selection, Qualification, and Training of Personnel for Nuclear Power Plants (reaffirmed 1999) for senior health physics technicians No trainee during this radiation safety training was qualifying as a senior RCT. •Notoral Standards Institute/American Nuclear Society, Selection, Qualification and Training of Personnel for Nuclear Power Plants (reaffirmed 1999) for senior health physics technicians No trainee during this radiation safety training was qualifying as a senior RCT. •Notection Technologists •Eertification as a DOE radiological Control technician consistent with the requirements of 10 CFR 835, Section 835.103 •Ewidence of NAVSHIPS 389-0288, Radiological Control for Shipyards or NAVSEA 389-0153, Radiological Control, Article 108, Qualification Training shall be conducted by a qualified individual approved by the DRS, such as a person who meets the qualifications of the radiation safety officer) and who is familiar with the radiation safety program. Training was conducted by the APTIM PRSO, Mr. Randall Killpack. Y All training shall be documented by a written test over the instructed prise with a score of 80% or greater passed the radiation personnel with a score of 80% or greater passed the radiation Y	qualified or trained as ra radiologically restricted	idiation workers prior to beginning work in areas. Those personnel qualified as radiation			None.	Y	
DRS, such as a person who meets the qualifications of the radiation safety officer or authorized user (or a knowledgeable radiation protection staff person designated by the radiation safety officer) and who is familiar with the radiation safety program. Training was conducted by the APTIM PRSO, Mr. Randall Killpack. Y All training shall be documented by a written test over the instructed tonics with a score of 80% or greater Written test was required and completed by the trainees. Only personnel with a score of 80% or greater passed the radiation Y	more of the following categories: • Verifiable evidence of training, experience, or combination of training and experience consistent with the requirements of American National Standards Institute/American Nuclear Society, Selection, Qualification, and Training of Personnel for Nuclear Power Plants (reaffirmed 1999) for senior health physics technicians • National certification with The National Registry of Radiation Protection Technologists • Eertification as a DOE radiological control technician consistent with the requirements of 10 CFR 835, Section 835.103 • Evidence of NAVSHIPS 389-0288, Radiological Control for Shipyards or NAVSEA 389-0153, Radiological Control, Article 108, Qualification		No traine				
All training shall be documented by a written test over the instructed personnel with a score of 80% or greater passed the radiation Y	DRS, such as a person who meets the qualifications of the radiation safety officer or authorized user (or a knowledgeable radiation protection staff person designated by the radiation safety officer) and		Traini	ng was conducte	•	Y	
	-	-		el with a score o	f 80% or greater passed the radiation	Y	

Procedures:

APTIM Procedure AMS-710-07-WI-04005 "Radiation Safety Training", 7/30/2017

Signature:	Date:	11/8/2023
------------	-------	-----------

Date/Time:	11/8/2023	0900-104	s	QA Inspector	ing M.CHI		
Contractor/Survey #:				Surveillance #	HPNS-1	AS-2023-0	1227
Equipment surveyed:	NIA					C BLOG 2	
	Requirement				Comments		Yes/No/N/
tadiation safety training eing allowed unescorte eing occupationally exp r not (10 CFR 19.12 and	ed access to radiologi posed to ionizing radi	all individuals before cally restricted areas or ation , whether escorte	PROU	TION SAF	NTRALTOR	SAND APTIM	` Y
All project personnel de jualified or trained as ra adiologically restricted vorkers shall re-qualify	idiation workers prio areas. Those personr	workers shall be r to beginning work in el qualified as radiatior	NoN	£.			Y
nd experience consister lational Standards Instit Qualification, and Traini reaffirmed 1999) for ser National certification w rotection Technologists Certification as a DOE r he requirements of 10 C	tegories: raining, experience, c nt with the requirement tute/American Nuclein of Personnel for N nior health physics te ith The National Regi adiological control te FR 835, Section 835. 189-0288, Radiologica logical Control, Artic	or combination of trainin ents of American ar Society, Selection, uclear Power Plants chnicians stry of Radiation chnician consistent with 103 I Control for Shipyards of le 108, Qualification	ng SEN	IOR RC7		N & A S A	nta
RS, such as a person wh fety officer or authoriz	no meets the qualifica ed user (or a knowled esignated by the rad	dgeable radiation iation safety officer) and	THE	VING WAS PRSO, RAN	JDALL KI	LIPACK.	4
ll training shall be docu ppics with a score of 809		test over the instructed	DNLY		IF THE S	CORE LAS	Y
eferences: rocedures:	Final Radiation Protection	Plan, Radiological Work Task S-710-07-WI-04005 "Ra	s, Remedial Acti	on and Maintenance	of Remedies at H	IPNS, Oct 2017	
		5710 07 WF04005 Na	diation salety	/ maining , 7/50,	2017		
Signature:		A					
Signature:		4		Date:	11/8/7	2023	
bo°F, sumny							

Quality Assurance Surveillance Report									
Surveillance Checklist Number(s) HPNS-QAS-2023-0228	Surveillance Date <u>11/9/2023</u>								
Surveillance Report Number HPNS-QAR-2023-0228	Surveillance Report Generation Date <u>11/9/2023</u>								
Number of Surveillance Photographs Taken 4	Project Name APTIM Parcel E Phase 1/2								
Describe the work event, contractor, site location, date, and weather:									
This surveillance observed a debris survey performed by APTIM. Approximately 20 minutes of APTIM staff time was taken to accommodate this surveillance. The weather was 59°F and sunny.									
Describe what was observed:									
The Battelle QA team arrived at Parcel E EOS-1 to observe a debris mainly of wood accumulated over the course of the project. The ga this surveillance. The HPT first performed the 2-minute alpha/beta instrument (Figure 1) and then collected a swipe sample at the as verified to be used within the annual calibration window (Figure 3) collected and recorded on the survey document (Figure 4). The sw they have been counted with a Ludlum 3030 later.	amma walkover survey of the debris cell was completed prior to a static measurement with the Ludlum 2360 w/43-93 sociated static location (Figure 2). The Ludlum instrument was . A total of 20 static measurements and 20 swipe samples were								
All observed aspects of APTIM debris survey were in compliance with all approved work documentation.									
Describe any contractor deficient conditions observed with reference:									
None.									
Recommendations, Process Improvements, or Suggestions:									
None.									
Battelle Project Signatories									
Battelle Quality Assurance Field Team Member									



Surveillance Photographs HPNS-QAR-2023-0228

Figure 1 – 2-minute alpha/beta static measurement in progress



Figure 2 – HPT collecting a swipe sample at an associated static location


2



Surveillance Photographs HPNS-QAR-2023-0228 (Continued)

Figure 3 – Ludlum 2360, serial #268442, calibration due date 11/18/2023

	tim Federal Se	rvices				ronu					Smear Con	anter (linet: #1)				Page 1		5/y
											- Smear Cos	Model		190	Total I	ticiency		
-		Survey Number: HPRS- 11092023 - PE - SUR - RWP: 2023-PE-ST-01-0											_	130		Factor)		
		Survey Unit: su- wood- 60									Senal A					a (CPM)		
	Descriptio	vit Radiok	ogłosi survey of	debris col	lected in Parod	E						Proble dr				h/900cm ² 3:	1	-
		over 100% of av				Unit (SU)						Cel Due	1			me (min);	-	-
		ted on 25% of th	e Debris within	the Survey	y Unit.										Release La	mit (CIPM)		
	A Lourison Page	2											_		(DPA	Mitolocity*)	20	200
	yper WO	OD < 6"		Mai	ettal Origin =	Parcel E (Phase 1.8.1	Phane 3)			Survey Me	ter (Inst. #2)					a	B/Y
	irarii 1	Q2 = Quadrant :	2 Q3 = Q	uedrant 3	Q4 = Q	uadrant 4						Model	236	0/43-93	2 :	Efficiency	46,26%	41.29%
					-		Start Dat	11/0/2020	Start Time()	900		Series #	26	8442	Lab Ba	pd (CPM)		152.90
	1-Surveyor	M. Star								nese		Probe / P	PR	01515	MDC UH	vi (Count)	3	390
		Name (Pr	ini/Signi				East Dia		End Time	950		Cal Due	11/1	8/2023	1	Ratic MDA Mr100em21	13	204
							Call Dig	11060.003	End timese	10-		robe Arealcon ²	-	100		Terres (imin)	2	
	a Sema						Date		Time		- 80	riace Efficiency (decime)		5 fl: 0.50	Release Li	mit (Count)	23	718
		Narra (Pri	nf/Bigs)				Car		Time		-	rea Big (court)		418	Re	leane Limit	100	1000
	Ramovable	Contaminatio	n inst.#f	1	Total Contan	inition Inst	t.#2	1		Rer		tamination In	-		(DPM/100cm*) 100 Total Contamination Inst. #2			
	Cason part here	Har dp	m/100 cm ⁴	-	Counts dpm/100 cm*			Canana	Burney		per smear dpm/100					dom/100 cm*		Carriers
	10 1	Wy a	BY	0	BY	0	BY	-	-	α	BY	-	βγ		ß/v .	a	BY	-
	15			9	371		1	Q1 Top	11			-		5	354			Q3 Top
				4	365			Q1 Top	12		-			3	337			Q3 Top
				11	370			Q1 Top	13				-	6	367	-		03
			1	7	350			Q1 Bottom	14				-	8	369	-	-	Top Q3
				2	340			Q1	15			-		3	369			Botton Q3
				3	379		-	Q2	16		-			-	369			Bottos Q4
			1	4	369	-		Top Q2	17	-				12		-		Top Q4
	100							Тор		-				3	359			Top
		-		2		-	-	QZ						0				
	F	-		36	361		-	Q2 Top Q2	18					3	332			Q4 Top
				9	36) 400		-	Q2 Top Q2 Bottom	19			-		3	33Z 377			Q4 Top Q4
)		Die Contaminat		93	36) 400 394			Q2 Top Q2		_				3				Q4 Top



3

Battelle QA Form - APTIM Parcel E Phases 1/3 Radiation and Contamination Surveys

Date/Time:	Date: 11/9/20	23 Time: 0900-0950	QA Inspector:	M. Chi	M. Chi				
Contractor/Survey #:	, All and a second s	APTIM	Surveillance #	e # HPNS-QAS-2023-0228					
Equipment surveyed:		N/A	Work area:	Parcel E Debris cell SU-WOOD-60	D				
Requi	rement		Comments		Yes/No/NA				
Contractor staff performing su qualified per CMS-710-WI-040		The HPT perform	The HPT performing the debris survey was rad trained.						
The contractor ensures that a performed on any given instru instrument is being used with	ument used and that the		The daily function test was completed satisfactorily. The instrument was used within the annual calibration window.						
	ontrol technician has reviewed diological work permit (RWP)	R	WP# 2023-PE-ST	r-01-0.	Y				
Contractor staff are observed in accordance with the RPP ar		PPE include	d Mod D, TLD, ai	nd nitrile gloves.	Y				
Contractor collected radiologi will be collected in an area re surveyed, but unlikely to be ra Background data shall be ente	presentative of the area to be adiologically contaminated.	The background measure	ment was recor	ded on the survey document.	Y				
The contractor collects genera measurements at waist heigh on a survey report	al area exposure rate t and records the observation	Exposure rate	measurements	were not collected.	N/A				
Contractor radiological contro record exposure rate measure from known sources of radiat evaluate potenial whole body requirements	ements at a distance of 30 cm ion or surfaces of interest to	Exposure rate measurements were not collected.							
Contact exposure rate survey: inch from the surface being in on the survey report		Exposure rate	measurements	were not collected.	N/A				
Contractor RCT's will survey for contamination, prior to collect		None.							
The contract RCT's performs s as specified in project specific	•	Scan s	urvey was not p	performed.	N/A				
While performing the scan, th rate audibly and visably (optic increase above background is be considered as an area of po documented on the survey re	onal) If an audible or visual observed, the location should otential elevated activity and	Scan s	urvey was not p	verformed.	N/A				
The contractor records results in cpm	s for each 1 square meter area	Scan s	urvey was not p	performed.	N/A				
Static surveys will be perform activity (hot spots) and docun cpm	ed at all areas of elevated nented on the survey report in	20 2-minute alpha/b	eta static meası	urements were collected.	N/A				
The contractor RCT collects a survey to verify that the the in contaminated		Will be performed	l during the next	t daily response check.	Y				
Swipe samples will be collecte sample with moderate pressu over 100 square centemeters			None.		Y				
The locations of swipe sample swipe collection. Swipe sampl accordingly	es must be identifiable prior to les will be numbered	Swipe samples collected at the associated alpha/beta static locations.							
The contractor field counts sw within contamination or high direct survey instrument			Not required	I.	N/A				
The contractor contains swipe contamination is prevented.	e samples so that cross	Swipe samples w	ere contained in	individual envelopes.	Y				
References: "Final Radiation R	rotaction Plan Parcal E Pomodial	Action-Phase 1 and Phase 3" December 20	110						

References: "Final Radiation Protection Plan Parcel E Remedial Action-Phase 1 and Phase 3" December 2018

APTIM work Instruction AMS-710-07-WI-40121 "Performing and Documenting Radiation And Contamination Survey" July 30, 2019

Signature:	A	Date:	11/9/2023
------------	---	-------	-----------

Battelle QA Form - APTIM Parcel E Phases 1/3 Radiation and Contamination Sur

	_			orm - APTI	M Parcel E Pha	ses 1/3 Radiation	and Contaminat	ion Surveys		
Date/Time:		19/2023	8 09	00-0	950		QA Inspector:	M.CHI		
Contractor/Survey #:	10-10-10-10-10-10-10-10-10-10-10-10-10-1	PTIM					Surveillance #	HPNS-QA	5-2023-022	8
Equipment surveyed:		1A		-				PARCEL E	. Su-wood-	60
ł	Require	ement		THE .			Comments		Colorado a Colorado	Yes/No/N
Contractor staff perform qualified per CMS-710-W				(ПЕ)	IPT CAS	RAD TRA	NED .		4	Y
The contractor ensures t performed on any given instrument is being used	instru	ment used and t	hat the				COMPLETE		CTORILY.	Y
The contractor radiologi and signed the appropria for the survey					# 2023-	PE- 57 -0	1-0.			Y
Contractor staff are obse in accordance with the R			opriate PPE	PPE I	NCLUDED	MOD D,7	LD, AND N	ITRILE GLA	WES.	Y
Contractor collected radi will be collected in an are surveyed, but unlikely to Background data shall be	ea repr	esentative of th diologically cont	e area to be aminated.		GROUND MENT.	WAS REC.	ROED ON	THE SUR	VEY	Y
The contractor collects ge measurements at waist h on a survey report		A state of the sta	1.	EXPO	SURE RA	ATE MEAS	UREMENTS	NOT CO	LLECTED.	N/A
Contractor radiological co record exposure rate mea rom known sources of ra evaluate potenial whole requirements	asuren adiatio	nents at a distan n or surfaces of	interest to				1			NIA
Contact exposure rate su inch from the surface bei on the survey report									1	N/A
Contractor RCT's will surv contamination, prior to c				NONE						4
The contract RCT's perfor as specified in project spe	10 C C C C C C C C C C C C C C C C C C C		rmined rate	SCAN	SURVEY	NOT PE	RFORMED.			NA
While performing the sca rate audibly and visably (ncrease above backgroun pe considered as an area documented on the surve	option nd is o of pot	al) If an audible bserved, the loc ential elevated a	e or visual ation should							NIA
The contractor records re n cpm	sults f	or each 1 square	e meter area							N/A
tatic surveys will be peri ctivity (hot spots) and de pm				20 2	-MINUTE	STATIC M	EASUREME	INTS COL	LECTED.	N/A
he contractor RCT collec urvey to verify that the t ontaminated	the ins	trument probe i	s not	PERFO	RMED D.	URING TH	E NEXT DA	ILY RESPO	NSE CHELK.	Y
wipe samples will be col ample with moderate pr ver 100 square centeme	essure			Non	E.					Y
he locations of swipe sami wipe collection. Swipe sa ccordingly	ample	s will be number	ed	COLLE	CTED AT	THE ASS	OCIATED S	TATIC LO	CATIONS.	Y
he contractor field coun vithin contamination or l irect survey instrument				NOT	REQUIRE	.D.				MA
he contractor contains s ontamination is prevent		amples so that o	cross	CONTR	INED IN	INDIVIDU	AL ENVE	LOPES.		Y
eferences: "Final Radiatio	Dee	Dian Dian Dan	I C Danna Pal		4 101		10			

References: "Final Radiation Protection Plan Parcel E Remedial Action-Phase 1 and Phase 3" December 2018 APTIM work Instruction AMS-710-07-WI-40121 "Performing and Documenting Radiation And Contamination Survey" July 30, 2019

Sa.F. SUNNY

Signature:	A	Date:	i	1	9	20	23

APPENDIX F HPNS PARCEL B RADIOLOGICAL OBJECT LABORATORY ANALYSIS SUMMARY

This page intentionally left blank

Laboratory Analysis Summary – HPNS Parcel B Radioactive Object

Project Name: Parcel B Rad Sampling Job Location: Hunters Point Shipyard, Parcel B Removal Site Evaluation Job Number: J310000900

Description: small piece of glass approximately 3/16" in size

Analytical Laboratory: ARS Aleut Analytical, LLC (Port Allen, LA) CA ELAP Cert # 3085 DoD NELAP Cert # ADE-1489 SDG ID: ARS1-23-02721-001 COC Number: 110623TU1B01 (attached)

<u>Analytical Method</u>: Ag-108m, Ag-110m, Am-241, As-73, As-74, As-76, Au-196, Au-198, Ba-133, Ba-140, Be-7, Bi-207, Bi-211, Bi-212, Bi-214, Cd-109, Ce-139, Ce-141, Ce-144, Co-57, Co-58, Co-60, Cr-51, Cs-134, Cs-136, Cs-137, Eu-152, Eu-154, Eu-155, Fe-59, Gd-153, Hf-181, Hg-203, I-129, I-131, Ir-192, K-40, Lu-177, Mn-54, Mo-99, Na-22, Nb-94, Nb-95, Nd-147, Pa-234, Pb-210, Pb-212, Pb-214, Ra-223, Ra-224, Ra-226, Ra-228, Rb-83, Rb-86, Ru-103, Ru/Rh106, Sb-122, Sb-124, Sb-125, Sb-126, Sc-46, Se-72, Se-75, Sn-113, Sr-85, Ta-182, Tb-160, Te-132, Th-227, Th-228, Th-231, Th-234, TI-208, TI-210, U-235, U-238, Xe-131m, Xe-133m, Y-88, Y-91, Yb-175, Zn-65, and Zr-95 analyses were performed using PALA-RAD-007, "*Modified Gamma Emitting Radionuclides in Soil, Air, and Biota Matrices (EPA 901.1 Mod, SM 7120B, & HASL-300 Ga-01-R*)".

<u>Analytical Notes</u>: Sample was not prepared in a standard gamma geometry due to sample matrix. Sample analyzed based on size and weight of closest calibrated gamma geometry (47 mm Petri Dish). Gamma spectroscopy was performed utilizing high purity germanium (HPGe) detectors. Gamma activity is determined utilizing the prominent gamma emitters from the naturally occurring radioactive decay chains and other prominent radioactive nuclides. Ra-228 is determined via secular equilibrium with its daughter, Ac-228. A 21-day ingrowth period to achieve secular equilibrium between Ra-226 and progeny was not requested and not performed. Count time was 1800 seconds.

Analytical Results: See attached gamma spectroscopy (raw data) print-out.

CHAIN-OF-CUSTODY RECORD

Gilbane Federal Brett Womack 1501 W Fountainhead Parkway, Suite 550, Tempe, Arizona 85282 bwomack@ges-ais.com

COC # 110623TU1B01



Project: Hunters Point Shipyard, Parcel B Removal Site Evaluation						Labor	atory:	ARS A	eut Analy	tical (AA/	A), Port	Allen, LA	1					
Proj	ect Number: J310000900					Point	of Cont	act: Keit	h Greene	Keith.G	eene@	aaa.aleu	tfederal	com				
WBS	S Code: J310000900					Ship to	b: 2609	North R	iver Road	, Port All	en, LA 7	70767-34	69					
								al.	Analytic	al Test M	ethod							
Com	ments: 240 UR/HR - Contact					=												
	7UR/HR @ 30CM					щ.												
	169,728 CPM					Spe		24										
	Level 2 Reporting. Only	hard-cop	by required.			ma												
Equi	pment:					E901.1 - Gamma Spec - Full Library		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1										
	Work Area 10 Phase 1														Charles and the second second			
	Sample ID	Matrix	Date	Time	Samp										Location ID	Sample Type		(ft bgs) Bottom
1	HPPB-ESU-045B-RO1		11-06-2023	1340		X					1				Localon ib	Type	TOP -	Dottom
2										-	1					++		
3					-			10		-				+				
4					+					-						+		
5											1					-		
6																		
7																		
8																		
9								-4										
10																		
Cool	poler: Turn Around Time:							1										

Relinquished by: (Signature)	Date	Time	Received by: (Signature)	Date	Time	Shipping Date / Carrier / Airbill Number
alaka	12/4/23	12:00	FED EX	12/4/23	1200	12/4/23 FEDEX 7874 2323 3949
			Leeee Wul	12.5.23	10:15	Received by Laboratory: (Signature, Date, Time) & condition

ORTEC g v - i (3263) Env32 G800W064 12/12/2023 8:17:49 AM Spectrum name: ARS03758.An1 AAA Sample description Batch ID: 23-02301-04 SDG ID: ARS1-23-02721-001 Tech: SDW Spectrum Filename: C:\User\ARS03758.An1 Acquisition information 12/8/2023 11:23:29 AM Start time: Live time: Real time: 1800 1924 Dead time: 6.45 % 17 Detector ID: Detector system (ARS03) MCB 129 Calibration 2079-79-5 47mm petri cal 10-23-19.Clb Filename: 47mm petri 2079-79-5 10-23-19 EEC Energy Calibration 10/23/2019 11:01:45 AM Created: 0.235 keV Zero offset: 0.250 keV/channel Gain: -1.993E-08 keV/channel² Quadratic: Efficiency Calibration 10/23/2019 12:11:47 PM Created: 120.00 keV Quadratic Knee Energy: Uncertainty = 0.67 % Above the Knee: Quadratic -2.756568E-01 + (2.252623E-02*Log(E)) + Log(Eff): (-7.130618E-02*Log(E)^2) Quadratic Uncertainty = 0.41 % Below the Knee: -6.057696E+00 + (2.088530E+00*Log(E)) + Log(Eff): (-2.498329E-01*Log(E)²) Library Files DOE.Lib Main analysis library: Library Match Width: 0.500 Library based Peak stripping: Analysis parameters Env32 G800W064 Env32 G000... 10 (2.73keV) Analysis engine: Start channel: Stop channel: 8000 (1996.46keV) Peak rejection level: 40.000% Peak search sensitivity: 1 1.3600E+01 +/- 0.000E+00% 1.0000E+06/(1.0000E+00* 1.3600E+01) = Sample Size: Activity scaling factor: 7.3529E+04 Detection limit method: Reg. Guide 4.16 Method

0 AAA	RTEC g	v - i	(3263) E		800W064 1 Dectrum nam			AM	
	Syster Fract Backg Half Activ Min.	ity ran step ba	rror: it:	or: ergy	1.0000000 1.0000000 0.000% best meth 12.000 2.000 0.000 2.000		on spect	trum).	
Correc	Decay Decay Decay True	during during coincid	t to dat acquisi collect ence cor round co	tion: ion: rectior		11/6/: DOE.P		0:00 PM 20:19 AM	
	Geome		Internal rection: ng:		NO NO NO				
total	Energ	alloc. y Calib Normali	0 cut ration zed diff		.00E+00 % 0.0689				
***** Peak Energ		M M A R Area	Y O H Uncert	F P E FWHM	AKS I Corrctn Factor	N RAN Nuclide Energy		Act. pCi/g	Nuc
32.		1948.		1.08		32.84	17.800	7.434E+01	Ba133
36. 46.		1209. 54272.	15.90 0.62	0.99 0.86	1.693E-01 1.788E-01	46.00 46.00 46.54 47.00	59.000 11.200 4.250 18.000	7.906E+03	TB160 PB210
53.	.32	13462.	1.83	0.88	1.821E-01	52.97 53.44 54.07 54.07	1.044 10.000 1.933	1.533E+06	YB175 AS73 YB175
67.	.33	635.	35.77	1.28	1.840E-01	66.83 67.75	44.000 41.300	3.096E+02 1.118E+01	AU196
72.	80	2665.	35.99	0.89	1.835E-01	72.80	23.000	PBC <mda< td=""><td></td></mda<>	
		86656.	0.43	0.89	1.832E-01	74.97 75.70	38.600	1.356E+03 1.246E+05	BI207
	16 1	51445.	0.30	0.90	1.827E-01	77.80	4.000	8.185E+05	
	.16 1 .36	11017.	2.33	0.90	1.823E-01	80.12	1.600	4.513E+03	
	.36 .15	831.	2.33	0.90	1.819E-01				
	.82	3170.	5.93	0.90	1.812E-01	84.20 84.40	6.400 1.190	3.020E+02 1.677E+03	
87.	.21	44658.	0.66	0.90	1.802E-01	86.45 86.80	32.740 13.400	8.449E+02 2.773E+03	EU155

AAA

ORTEC g v - i (3263) Env32 G800W064 12/12/2023 8:17:49 AM Spectrum name: ARS03758.An1

pk energy	area	uncert	fwhm	corr	nuclide 88.04	brnch. 3.790	act. 7.590E+03	nuc CD109
89.93	17342.	1.28	0.91	1.794E-01				
92.48	577.	26.13	0.91	1.785E-01	92.38	2.570	PBC <mda< td=""><td>U238</td></mda<>	U238
92.40	577.	20.10	0.91	1./000 01	92.60	5.410	6.599E+01	
					92.80	3.000	PBC <mda< td=""><td></td></mda<>	
04 75	1050	14 40	0.91	1.778E-01	94.67	15.500	HL>Cutoff	
94.75	1050.	14.46 30.02	0.91	1.581E-01	J#.07	19.900	III) CUCOLL	111001
127.78	492.			1.560E-01	131.28	20.000	HL>Cutoff	PA234
130.45	474.	32.16	0.94		186.21	3.590	9.701E+03	
186.22	38409.	0.78	0.98	1.217E-01	100.21	5.590	9.7010+00	101220
196.03	425.	39.44	0.77	1.172E-01	240 00	4.100	6.836E+06	DD 224
241.92	60643.	0.52	1.04	1.002E-01	240.99	4.100 7.251	9.213E+03	
					241.99	1.251	9.2136+03	FDZIH
258.74	3831.	4.45	1.16	9.523E-02	000 65	10 700	1 4757.00	00126
274.46	2815.	5.45	1.26	9.098E-02	273.65	12.700	1.475E+03	
					275.40	1.000	2.530E+04	ND147
281.30	347.	33.15	0.48	8.929E-02		10 100	0.0400.00	00014
295.08	132467.	0.31	1.10	8.595E-02	295.22	18.420	9.240E+03	
					296.00	79.000	2.159E+03	11210
313.91	454.	26.88	1.12	8.186E-02				
349.01	1122.	11.74	1.13	7.515E-02			0 4555.04	D-1011
351.80	215198.	0.22	1.14	7.466E-02	351.07	12.940	2.455E+04	
					351.93	35.600	8.941E+03	PBZ14
386.80	1197.	9.75	1.16	6.909E-02				
388.79	1686.	7.03	1.17	6.879E-02				
405.60	580.	23,93	0.90	6.639E-02				
419.99	402.	28.16	1.19	6.450E-02				D 7 1 4 0
423.99	640.	17.18	1.20	6.399E-02	423.69	2.660	2.339E+03	
428.24	597.	17.84	1.20	6.345E-02	427.89	29.440	3.606E+01	58125
431.97	287.	32.10	1.20	6.299E-02				
454.66	1144.	10.57	1.05	6.032E-02				
461.63	824.	13.54	1.36	5.954E-02				
469.74	620.	14.75	1.23	5.865E-02				
474.47	436.	20.30	1.24	5.815E-02				
480.35	1664.	7.59	1.11	5.755E-02				
487.15	1569.	7.92	1.30	5.687E-02	487.02	45.500	HL>Cutoff	LAI40
501.70	266.	27.93	0.65	5.544E-02				
510.75	1327.	12.48	3.32	5.458E-02	510.77	22.600	1.138E+02	177508
533.51	833.	12.51	1.21	5.255E-02				
543.38	322.	31.60	1.73	5.171E-02				
580.09	1233.	8.58	1.40	4.881E-02				
604.39	199.	33.49	1.34	4.708E-02	604.72	97.600	4.921E+00	
609.32	144821.	0.27	1.35	4.674E-02	609.32	4.549	7.520E+04	
665.50	3934.	3.55	1.39	4.318E-02	666.20	99.660	5.926E+02	
703.25	1283.	7.77	1.48	4.107E-02	702.50	100.000	3.446E+01	
719.86	847.	10.85	1.35	4.020E-02	720.40	57.000	2.395E+02	SB126
742.35	504.	17.67	1.71	3.908E-02				
752.59	380.	22.60	2.42	3.858E-02	751.79	4.190	HL>Cutoff	
768.37	12669.	1.36	1.52	3.786E-02	768.36	4.894	7.549E+03	BI214

ORTEC	gv-i	(3263) E	nv32	G800W064 1	2/12/2023	8:17:49	AM	
AAA			S	pectrum nam	e: ARS0375	58.Anl		
pk energy	area	uncert	fwhm	corr	nuclide	brnch.	act.	nuc
785.91		4.16		3.707E-02	785.42	1.102	8.537E+03	BI212
806.19	2900.	3.86	1.47	3.620E-02				
821.02	344.	22.13	1.52	3.558E-02				
826.71	226.	32.92	1.52	3.535E-02				
839.04	1900.	5.88	1.51	3.488E-02				
904.17	228.	34.76	1.58	3.250E-02				
908.47	182.	37.51	1.58	3.236E-02				
934.06		2.04	1.49	3.151E-02	934.06	3.107	7.454E+03	BI214
964.23	742.	13.39	0.85	3.057E-02	964.00	14.580	1.847E+02	EU152
					964.60	5.452	4.972E+02	
1051.80	818.	12.11	1.61	2.812E-02	1050.36	1.530	2.224E+03	RU/RH1
					1050.36	1.530	2.224E+03	RU106
1069.65	559.	16.54	1.40	2.766E-02				
1104.40	378.	24.28	2.82	2.681E-02				
1120.31	29112.	0.71	1.69	2.644E-02			8.215E+03	
					1120.52	99.990	1.583E+03	
					1121.28	35.000	4.213E+03	TA182
1133.70	426.	16.58		2.613E-02				
1155.20	3420.	3.06		2.566E-02				
1182.00	487.	18.28	2.30	2.508E-02				
1207.43	778.	11.22	2.04	2.456E-02				
1238.13	10550.	1.38	1.79	2.396E-02	1238.12	5.830	8.339E+03	BI214
1253.32	758.	12.69	3.11	2.368E-02				
1275.17	231.	26.11	1.85	2.327E-02	1274.54	99.940	1.120E+01	NA22
1281.03	2402.	3.22	1.85	2.316E-02				
1303.49	241.	30.56	1.62	2.277E-02				
1311.59	212.	26.14	1.87	2.262E-02	1216 00	21 000	6.202E+01	ΨT.210
1317.15	266.	21.08	1.88	2.253E-02			1.060E+04	
1377.65	8247.	1.29	1.92	2.153E-02 2.141E-02	1384.30		3.467E+02	
1385.40	1496.	4.57 3.34	1.92 1.93	2.141E-02 2.116E-02	1304.30	24.200	5.4078102	11011011
1401.49 1407.99	2281. 3968.	2.13	1.93	2.106E-02	1408.08	21.210	9.855E+02	EU152
1415.19	286.	20.84	1.94	2.095E-02	1100.00	0		
1436.64	174.	29.19		2.064E-02				
1443.23	157.	36.38		2.054E-02				
1509.13	3707.	3.45	1.98	1.963E-02				
1538.53	785.	8.30	2.02	1.925E-02				
1543.33	1162.	5.59	2.03	1.918E-02				
1576.08	174.	24.28	2.05	1.877E-02				
1583.25	1227.	4.91	2.05	1.869E-02				
1587.92	237.	21.71	2.05	1.863E-02				
1594.29	627.	8.41	2.06	1.855E-02	1596.21	95.400	HL>Cutoff	LA140
1599.12	650.	8.26	2.06	1.849E-02				
1607.02	357.	13.56	2.07	1.840E-02				
1611.87	221.	21.52	2.07	1.834E-02				
1616.40	195.	21.29	2.07	1.829E-02				
1661.28	1758.	5.45	2.16	1.779E-02				
1683.81	378.	12.99	2.08	1.754E-02				

ORTEC g v - i (3263) Env32 G800W064 12/12/2023 8:17:49 AM AAA Spectrum name: ARS03758.An1

pk energy	area	uncert	fwhm	corr	nuclide	brnch.	act.	nuc
1693.10	606.	11.36	3.01	1.744E-02	1691.04	50.000	1.107E+02	SB124
1729.49	6292.	1.51	2.01	1.705E-02				
1764.41	24614.	0.70	2.13	1.670E-02	1764.49	15.357	1.059E+04	BI214
1838.39	523.	6.78	2.21	1.600E-02				
1847.34	3649.	1.84	2.21	1.592E-02				
1872.81	399.	15.29	2.33	1.569E-02				
1889.95	298.	11.78	2.24	1.554E-02				
1896.64	215.	16.28	2.24	1.549E-02				
1923.07	123.	34.80	0.50	1.526E-02				
1935.83	358.	15.35	2.76	1.516E-02				
1953.15	59.	39.73	1.55	1.501E-02				

32.14	15574.	1948.	1.201E+04	19.95	1.080	XE-138	sM
36.67	15536.	1209.	7.140E+03	31.80	0.989	XE-138	М
74.89	26468.	86646.	4.731E+05	0.86	0.893	TH-234	D
77.17	29005.	151452.	8.288E+05	0.60	0.895	PB-212	D
79.37	27391.	11021.	6.046E+04	4.66	0.897	BI-212	sD
81.15	19777.	833.	4.579E+03	48.26	0.899	AU-196	sD
83.83	16077.	3169.	1.749E+04	11.86	0.901	HG-203	D
87.21	28148.	42351.	2.350E+05	1.48	0.904	PB-212	sD
89.94	16132.	17334.	9.664E+04	2.57	0.907	AC-228	D
92.49	12609.	577.	3.229E+03	55.71	0.909	TH-234	sD
94.76	10995.	1049.	5.903E+03	28.93	0.911	AC-228	sD
127.84	10668.	492.	3.112E+03	60.03	0.940	AC-228	sD
130.51	11405.	474.	3.042E+03	64.33	0.943	NP-237	sD
196.11	12050.	425.	3.628E+03	78.88			S
258.71	8698.	3831.	4.023E+04	8.90	1.157	PB-214	
274.43	7681.	2815.	3.094E+04	10.90		PB-214	S
281.13	5591.	347.	3.883E+03	66.29		-	S
313.84	5762.	454.	5.540E+03	53.76			S
349.01	8701.	937.	1.246E+04	28.92			sD
386.72	6209.	1197.	1.732E+04	19.50			D
388.70	6188.	1686.	2.451E+04	14.07			sD
405.68	6912.			47.85			М
419.95	6217.	402.	6.239E+03	56.31	1.193	SE-75	D
423.96	5731.	640.	1.000E+04	34.37			sD
431.93	4112.	287.	4.563E+03	64.20			sD
454.59	4815.	1144.	1.896E+04	21.14			
461.67	4310.	824.	1.385E+04	27.08	1.357	PB-214	S
469.82	3870.			29.49			sD
474.55	3695.	436.	7.495E+03	40.59			D
480.33	4603.	1664.	2.891E+04	15.17	1.112	PB-214	
	36.67 74.89 77.17 79.37 81.15 83.83 87.21 89.94 92.49 94.76 127.84 130.51 196.11 258.71 274.43 281.13 313.84 349.01 386.72 388.70 405.68 419.95 423.96 431.93 454.59 461.67 469.82 474.55	$\begin{array}{rrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrr$	36.67 $15536.$ $1209.$ 74.89 $26468.$ $86646.$ 77.17 $29005.$ $151452.$ 79.37 $27391.$ $11021.$ 81.15 $19777.$ $833.$ 83.83 $16077.$ $3169.$ 87.21 $28148.$ $42351.$ 89.94 $16132.$ $17334.$ 92.49 $12609.$ $577.$ 94.76 $10995.$ $1049.$ 127.84 $10668.$ $492.$ 130.51 $11405.$ $474.$ 196.11 $12050.$ $425.$ 258.71 $8698.$ $3831.$ 274.43 $7681.$ $2815.$ 281.13 $5591.$ $347.$ 313.84 $5762.$ $454.$ 349.01 $8701.$ $937.$ 386.72 $6209.$ $1197.$ 388.70 $6188.$ $1686.$ 405.68 $6912.$ $580.$ 419.95 $6217.$ $402.$ 423.96 $5731.$ $640.$ 431.93 $4112.$ $287.$ 454.59 $4815.$ $1144.$ 461.67 $4310.$ $824.$ 469.82 $3870.$ $620.$ 474.55 $3695.$ $436.$	36.67 $15536.$ $1209.$ $7.140E+03$ 74.89 $26468.$ $86646.$ $4.731E+05$ 77.17 $29005.$ $151452.$ $8.288E+05$ 79.37 $27391.$ $11021.$ $6.046E+04$ 81.15 $19777.$ $833.$ $4.579E+03$ 83.83 $16077.$ $3169.$ $1.749E+04$ 87.21 $28148.$ $42351.$ $2.350E+05$ 89.94 $16132.$ $17334.$ $9.664E+04$ 92.49 $12609.$ $577.$ $3.229E+03$ 94.76 $10995.$ $1049.$ $5.903E+03$ 127.84 $10668.$ $492.$ $3.112E+03$ 130.51 $11405.$ $474.$ $3.042E+03$ 196.11 $12050.$ $425.$ $3.628E+03$ 258.71 $8698.$ $3831.$ $4.023E+04$ 274.43 $7681.$ $2815.$ $3.094E+04$ 281.13 $5591.$ $347.$ $3.883E+03$ 313.84 $5762.$ $454.$ $5.540E+03$ 349.01 $8701.$ $937.$ $1.246E+04$ 386.72 $6209.$ $1197.$ $1.732E+04$ 388.70 $6188.$ $1686.$ $2.451E+04$ 405.68 $6912.$ $580.$ $8.733E+03$ 419.95 $6217.$ $402.$ $6.239E+03$ 423.96 $5731.$ $640.$ $1.000E+04$ 431.93 $4112.$ $287.$ $4.563E+03$ 454.59 $4815.$ $1144.$ $1.896E+04$ 454.59 $4815.$ $1144.$ $1.896E+04$ 469	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$

AAA

ORTEC g v - i (3263) Env32 G800W064 12/12/2023 8:17:49 AM Spectrum name: ARS03758.An1

Champal		Doglegeound	Net area	Eff*Area	Uncert	FWHM	Suspect	- ed
Channel		Background 2280.		4.795E+03	55.85	0.648	- Suspect	sM
2008.70	501.69				24.95		TL-208	sM
2044.95	510.77	5926.		2.431E+04	24.95		PB-214	M
2136.14	533.53	3460.		1.585E+04			TE-131	sM
2175.66	543.42	3456.		6.225E+03	63.19		PB-214	S
2322.74	580.27	3318.		2.526E+04	17.16		CS-134	sD
2420.06	604.38	2118.		4.200E+03	67.35		BI-214	M
2664.97	665.52	3879.		9.111E+04	7.09	1.392 1.476		sM
2816.22	703.28	2793.		3.124E+04	15.54			SM
2882.74	719.93	2620.		2.107E+04	21.70		SB-126	
2972.86	742.31	2556.		1.288E+04	35.34		PA-234M	аM
3013.91	752.80	2409.		9.844E+03	45.20		LA-140	sM
3147.42	785.92	3628.		8.529E+04	8.32		PB-214	
3228.68	806.28	2912.		8.011E+04	7.71		BI-214	D
3288.14	821.36	2584.	,	9.662E+03	43.19	1.515		D
3310.91	827.04	2650.		6.377E+03	65.95	1.520		D
3360.31	838.97	3110.		5.446E+04	11.76		PB-214	M
3621.30	904.22	3022.		7.009E+03	69.53	1.578		sD
3638.53	908.52	2231.		5.615E+03	75.01	1.582		sD
3862.00	964.32	2772.		2.429E+04	26.79		EU-152	S
4212.93	1051.80	2427.		2.908E+04	24.21	1.611		S
4284.48	1069.65	2347.		2.020E+04	33.07	1.395	-	
4423.73	1104.65	2292.		1.408E+04	48.56		AG-108	S
4541.15	1133.90	1627.		1.630E+04	33.15		J-132	S
4627.36	1155.21	2145.		1.333E+05	6.11		BI-214	
4734.77	1182.00	2067.		1.941E+04	36.57		KR-88	sM
4836.69	1207.56	1958.		3.170E+04	22.44	2.041		M
5020.61	1252.75	2181.		3.202E+04	25.39		BA-139	sM
5131.67	1280.94	1788.		1.037E+05	6.44		BI-214	D
5221.69	1303.08	1566.	241.	1.057E+04	61.11	1.621	-	
5254.17	1311.37	1430.	212.	9.373E+03	52.28		BA-139	D
5276.45	1316.92	1438.	266.	1.181E+04	42.15		BR-82	sD
5549.85	1385.37	1585.	1499.	7.000E+04	9.12		AG-110M	
5614.55	1401.50	1763.	2281.	1.078E+05	6.68		BI-214	D
5640.59	1407.99	1593.	3968.	1.884E+05	4.26		BI-214	D
5669.47	1415.20	1638.	286.	1.366E+04	41.69		CS-138	sD
5755.43	1436.63	1205.	174.	8.437E+03	58.39	1.956	SB-124	sD
5781.87	1443.23	1553.	157.	7.645E+03	72.76	1.961	J-132	sD
6046.03	1509.28	2697.	3707.	1.889E+05	6.91	1.978	BI-214	
6163.91	1538.40	1728.	785.	4.077E+04	16.60	2.023	CS-136	D
6183.15	1543.20	1531.	1162.	6.056E+04	11.19	2.026	AG-108	D
6314.25	1576.19	804.	174.	9.272E+03	48.50	2.047	BA-139	sD
6343.01	1583.36	1201.	1229.	6.578E+04	9.81	2.052	SB-124	D
6361.73	1588.03	1206.	238.	1.278E+04	43.23	2.054	AC-228	sD
6387.25	1594.39	1275.	543.	2.928E+04	20.48		BA-139	sD
6406.62	1599.23	1137.	637.	3.445E+04	16.94	2.062	EU-154	D
6438.31	1607.13	1050.	356.		27.80	2.067	-	sD
6457.74	1611.98	1012.	221.	1.206E+04	42.84	2.070	J-134	sD
6475.90	1616.51	766.		1.071E+04	42.46	2.073	BI-212	sD
51,5.90								

ORTEC g v - i (3263) Env32 G800W064 12/12/2023 8:17:49 AM AAA Spectrum name: ARS03758.An1

Channel	Energy	Background	Net area	Eff*Area	Uncert	FWHM	Suspec	ted
6656.01	1661.02	1325.	1758.	9.886E+04	10.90	2.163	BI-214	
6746.36	1683.76	564.	378.	2.154E+04	25.98	2.080	BA-139	
6783.59	1693.17	863.	606.	3.478E+04	22.72	3.014	KR-89	S
6929.48	1729.51	619.	6292.	3.689E+05	3.02	2.011	BI-214	
7366.15	1838.41	366.	523.	3.268E+04	13.55	2.209	Y-88	sD
7402.03	1847.36	439.	3649.	2.292E+05	3.69	2.214	BI-214	D
7504.15	1872.83	628.	399.	2.544E+04	30.58	2.330	-	
7572.87	1889.82	468.	298.	1.919E+04	23.56	2.239	-	D
7599.69	1896.50	502.	215.	1.385E+04	32.55	2.243	-	sD
7705.71	1922.96	410.	123.	8.086E+03	69.59	0.499	K-42	s
7756.84	1935.59	566.	358.	2.362E+04	30.70	2.765	RB-89	S
7826.33	1953.22	206.	59.	3.944E+03	79.45	1.551	-	S

- s Peak fails shape tests.
- D Peak area deconvoluted.
- L Peak written from unknown list.
- C Area < Critical level.
- M Peak is close to a library peak.

This section based on library: DOE.Lib

************* I		DENTI	FIED P	ЕАК	S U M M A R Y ***************		
Nuclide	Peak	Centroid	Background	Net Area		*	FWHM
	Channel	Energy	Counts	Counts	Cts/Sec	2 Sigma %	keV
PB-210	185.78	46.62	21611.	54248.	30.138	1.24	0.856
AS-73	212.60	53.32	18288.	13462.	7.479	3.67	0.881
TA-182	269.04	67.41	20509.	640.	0.355	66.87	1.268s
BI-207	290.63	72.80	458798.	2665.	1.481	71.98	0.891s
RA-226	744.91	186.22	17531.	38394.	21.330	1.56	0.978
PB-214	968.04	241.92	12125.	60639.	33.688	1.05	1.035
PB-214	1180.98	295.08	10322.	132458.	73.588	0.62	1.098
Bi-211	1405.25	351.07	225701.	6798.	3.777	19.92	1.134s
PB-214	1408.70	351.93	21711.	211116.	117.287	0.48	1.135s
SB-125	1712.99		5377.	597.	0.332	35.68	1.200D
LA-140	1950.39	487.15	4473.	1569.	0.872	15.84	1.298
BI-214	2439.86		3050.	144811.	80.450	0.54	1.348D
BI-214	3077.15		4029.	12669.	7.038	2.72	1.519
BI-214	3741.10		3285.	6611.	3.673	4.07	1.487
BI-214	4487.41		6725.	26888.	14.938	1.39	1.738D
BI-214	4959.72		2505.	10550.	5.861	2.77	1.793
NA-22	5105.67		1709.	231.	0.129	52.22	1.847D
BI-214	5519.05		1579.	8246.	4.581	2.59	1.917D
BI-214	7069.51		855.	24611.	13.673	1.40	2.129

s - Peak fails shape tests.

D - Peak area deconvoluted.

A Derived peak area.

Name Code	Activity pCi/g	Energy Activity Code MDA Value keV pCi/g pCi/g COMMENTS	
RA-226	9.7008E+03	5.84E+05	
		186.21 9.701E+03 (P 1.566E+02 7.78E-01 3.59E+00	G
Ra-228	-2.0349E+01	2.10E+03	
	1,001010	911.07-2.035E+01 %(P 5.344E+01 1.01E+02 2.90E+01	G
		968.90-3.434E+01 % P 8.122E+01 1.05E+02 1.75E+01	G
		338.40 2.065E+01 % P 5.185E+01 1.00E+02 1.20E+01	G
		964.60-1.071E+01 % 2.085E+02 5.86E+02 5.45E+00	G
PB-210	7.9061E+03	7.45E+03	
	,	46.54 7.906E+03 (P 1.002E+02 6.19E-01 4.25E+00	G
U-238	-5.2338E+01	1.63E+12	
		Energy duplicat	ior
		63.29-5.234E+01 %(P 1.379E+02 9.87E+01 3.90E+00	G
		92.80 5.404E+01 % P 6.508E+02 3.65E+02 3.00E+00	G
		92.38 6.353E+01 % P 7.587E+02 3.62E+02 2.57E+00	G
U-235	1.7511E+01	1.39E+09	
		143.76 1.751E+01 %(P 4.539E+01 9.88E+01 1.10E+01	G
		205.31-6.799E+00 % P 1.193E+02 8.54E+02 5.01E+00	G
		163.33-2.102E+01 % P 1.051E+02 1.94E+02 5.08E+00	G
K-40	3.7460E+01	4.68E+11	
		1460.82 3.746E+01 %(P 1.187E+02 1.58E+02 1.07E+01	G
PB-214	8.9650E+03	5.84E+05	
		351.93 8.772E+03 ?(P 2.864E+01 2.39E-01 3.56E+01	. G
		295.22 9.240E+03 (P 3.322E+01 3.08E-01 1.84E+01	. G
		241.99 9.213E+03 (P 7.837E+01 5.23E-01 7.25E+00	G
BI-214	7.5199E+04	5.84E+05	
		609.32 7.520E+04 (P 1.351E+02 2.68E-01 4.55E+00	G
		1764.49 1.059E+04 - P 5.982E+01 7.02E-01 1.54E+01	. G
		1120.29 7.588E+03 } P 1.086E+02 6.97E-01 1.48E+01	. G
		1238.12 8.339E+03 - P 1.865E+02 1.38E+00 5.83E+00) G
		768.36 7.549E+03 - P 1.779E+02 1.36E+00 4.89E+00	
		1377.67 1.060E+04 - P 2.415E+02 1.30E+00 3.99E+00	I G
		934.06 7.454E+03 - 3.042E+02 2.04E+00 3.11E+00	I G
BI-212	-5.8495E+01	5.13E+12	
		727.33-5.850E+01 %(1.203E+02 8.96E+01 6.67E+00) G
		1620.56-5.150E+02 & P 2.257E+03 9.26E+01 1.47E+00) C

ORTEC g v - i (3263) Env32 G800W064 12/12/2023 8:17:49 AM

AAA

Spectrum name: ARS03758.An1

ORT AAA	EC g v - i (3263) Env32 G800W064 12/12/2023 8:17:49 AM Spectrum name: ARS03758.An1
Nuclide	Ave activity	Energy Activity Code Peak MDA Comments 785.42-3.485E+01 % P 1.074E+03 1.33E+03 1.10E+00 G
PB-212	-5.4176E+00	5.13E+12 238.63-5.418E+00 %(P 3.331E+01 1.38E+02 4.36E+01 G 300.09 7.363E+01 & P 7.167E+02 2.95E+02 3.30E+00 G
RA-223	-3.7315E+00	1.20E+07 269.46-3.731E+00 %(P 5.921E+01 7.32E+02 1.39E+01 G 154.21-2.682E+01 % 9.715E+01 1.38E+02 5.70E+00 G 323.88-6.618E+01 % 1.556E+02 9.41E+01 3.90E+00 G
RA-224	-3.3333E+03	3.66E+00 240.99-3.333E+03 %(P 1.450E+05 1.01E+03 4.10E+00 G
TL-208	3.6438E+00	5.13E+12 583.19 3.644E+00 %(P 1.081E+01 8.98E+01 8.50E+01 G Energy duplication 510.77-3.082E+01 & P 5.000E+01 1.47E+02 2.26E+01 G 860.56-4.245E+01 % 8.015E+01 8.55E+01 1.25E+01 G 277.37 2.728E+01 % P 1.347E+02 1.50E+02 6.60E+00 G 763.13 2.235E+02 % 1.047E+03 1.42E+02 1.79E+00 G
TL-210	4.3938E+00	$\begin{array}{cccccccccccccccccccccccccccccccccccc$
CS-137	4.0395E+00	1.10E+04 661.66 4.039E+00 %(1.390E+01 1.04E+02 8.51E+01 G
CO-60	1.0402E+01	1.93E+03 1173.23 1.040E+01 %(1.038E+01 4.70E+01 9.98E+01 K 1332.49-7.063E+00 % 1.174E+01 8.06E+01 1.00E+02 K
AM-241	4.9173E+00	1.58E+05 59.54 4.917E+00 %(1.376E+01 1.07E+02 3.59E+01 G
CO-57	1.1159E-01	2.70E+02 122.07 1.116E-01 %(5.261E+00 1.79E+03 8.56E+01 G 136.47-8.941E+00 % 4.800E+01 2.04E+02 1.07E+01 G
CS-134	3.6911E-01	7.53E+02 795.86 3.691E-01 %(1.024E+01 1.25E+03 8.55E+01 K 604.72 3.565E+00 % 4.522E+01 3.84E+02 9.76E+01 K 569.33-1.892E+01 & 4.976E+01 1.15E+02 1.54E+01 G

ORT	'EC g v - i (326	3) Env32 G800W064 12/12/2023 8:17:49 AM Spectrum name: ARS03758.An1
AAA		Spectrum name: AR505756.Ant
Nuclide	Ave activity	Energy Activity Code Peak MDA Comments 563.26 3.893E+01 & 8.372E+01 9.38E+01 8.38E+00 G
BE-7	3.9450E+01	5.34E+01 477.60 3.945E+01 %(1.736E+02 1.33E+02 1.04E+01 G
PA-234	-2.7655E+01	$\begin{array}{cccccccccccccccccccccccccccccccccccc$
CO-58	-6.2858E+00	7.08E+01 810.76-6.286E+00 &(1.927E+01 9.28E+01 9.94E+01 G
FE-59	9.1805E+00	4.51E+01 1099.24 9.181E+00 %(3.966E+01 1.31E+02 5.65E+01 K 1291.59-2.525E+01 & 4.258E+01 8.17E+01 4.32E+01 K
ZR-95	1.0437E+01	6.44E+01 756.72 1.044E+01 %(2.627E+01 7.63E+01 5.44E+01 K 724.19 1.211E+01 & 3.384E+01 8.46E+01 4.43E+01 K
ZN-65	1.2019E+01	2.44E+02 1115.54 1.202E+01 %(7.757E+01 1.95E+02 5.06E+01 K
MN-54	5.0039E+00	3.12E+02 834.85 5.004E+00 %(1.405E+01 8.51E+01 1.00E+02 G
TH-228	1.4556E+02	6.99E+02 84.40 1.456E+02 %(1.679E+03 3.50E+02 1.19E+00 G
CE-144	-1.6710E+01	2.84E+02 133.53-1.671E+01 %(6.754E+01 1.22E+02 1.08E+01 K 80.12 1.122E+02 % 1.299E+03 3.51E+02 1.60E+00 G
CE-141	-8.1251E+00	3.24E+01 145.45-8.125E+00 &(2.105E+01 9.87E+01 4.80E+01 G

	'EC g v - i (326	3) Env32 G800W064 12/12/2023 8:17:49 AM
AAA		Spectrum name: ARS03758.An1
Nuclide	Ave activity	Energy Activity Code Peak MDA Comments
BA-140	8.7695E+01	1.28E+01 537.38 8.769E+01 %(2.539E+02 8.77E+01 1.99E+01 G 162.64-3.937E+01 % 5.915E+02 5.72E+02 5.07E+00 G 304.82 2.856E+02 % 8.921E+02 1.25E+02 3.65E+00 G 423.69 7.124E+02 % 2.807E+03 1.19E+02 2.66E+00 G 437.55-1.159E+03 % 2.635E+03 9.51E+01 1.55E+00 G
RU-103	-6.1114E+00	3.93E+01 497.08-6.111E+00 %(1.719E+01 8.52E+01 8.64E+01 K
NA-22	1.1239E+01	9.50E+02 1274.54 1.124E+01 !(P 9.490E+00 2.61E+01 9.99E+01 G
CD-109	4.6939E+01	4.53E+02 88.04 4.694E+01 %(5.357E+02 3.46E+02 3.79E+00 K
RB-86	2.1022E+02	1.86E+01 1076.63 2.102E+02 &(5.467E+02 7.88E+01 8.76E+00 G
RB-83	-8.5287E+00	8.62E+01 520.35-8.529E+00 %(1.886E+01 9.25E+01 4.61E+01 G 529.54-1.353E+01 & 3.895E+01 8.72E+01 3.00E+01 G 552.50-1.809E+01 % 5.502E+01 1.32E+02 1.63E+01 G
SE-75	2.4031E+00	1.20E+02 264.65 2.403E+00 &(1.118E+01 1.86E+02 5.86E+01 G 136.00 3.849E+00 % 1.009E+01 9.99E+01 5.60E+01 G 279.53-1.138E+01 % 3.060E+01 8.15E+01 2.47E+01 G 121.12-4.866E+00 % 3.031E+01 2.37E+02 1.64E+01 G 400.65 3.557E+01 % 1.100E+02 9.37E+01 1.11E+01 G
SE-72	-3.7094E+01	8.50E+00 Energy duplication 46.00-3.709E+01 %(1.916E+02 1.57E+02 5.90E+01 G
AS-74	1.3890E+01	1.77E+01 595.70 1.389E+01 %(4.218E+01 1.32E+02 5.95E+01 G 634.80-9.688E+00 & 1.668E+02 7.48E+02 1.50E+01 G
AS-73	1.0747E+03	8.03E+01 53.44 1.075E+03 (5.052E+01 1.83E+00 1.00E+01 G
IR-192	-2.8709E+00	7.40E+01 316.49-2.871E+00 %(1.159E+01 1.22E+02 8.70E+01 G 468.06-7.979E+00 % P 2.649E+01 3.09E+02 5.18E+01 G 308.44-1.058E+01 % 2.505E+01 9.47E+01 3.18E+01 G

ORI AAA	'EC g v - i (326	3) Env32 G800W064 12/12/2023 8:17:49 AM Spectrum name: ARS03758.An1
Nuclide	Ave activity	Energy Activity Code Peak MDA Comments
SC-46	5.2813E+00	8.38E+01 1120.52 5.281E+00 } 4.455E+01 1.09Ė+02 1.00E+02 G 889.26 5.281E+00 &(1.267E+01 1.09E+02 1.00E+02 G
SB-124	4.9630E+00	6.02E+01 602.71 4.963E+00 %(6.313E+01 3.86E+02 9.81E+01 G 1691.04-1.690E+01 % 4.751E+01 8.51E+01 5.00E+01 G 722.78 4.707E+01 % 1.213E+02 7.81E+01 1.18E+01 G 645.84-6.934E+01 % 1.446E+02 9.09E+01 7.24E+00 G 1368.21-4.053E+02 % 6.892E+02 8.24E+01 2.55E+00 G 713.82-2.496E+02 % 6.973E+02 8.46E+01 2.35E+00 G 1045.12 8.678E+01 % 1.116E+03 3.88E+02 1.87E+00 G
CR-51	5.4361E+00	2.77E+01 320.08 5.436E+00 &(1.318E+02 9.68E+02 1.01E+01 G
Y-91	-3.0587E+03	5.85E+01 1204.90-3.059E+03 %(6.585E+03 6.53E+01 3.00E-01 G
RU/RH106	-1.7540E+01	3.73E+02 Energy duplication 621.92-1.754E+01 %(7.656E+01 1.90E+02 9.80E+00 K Energy duplication 1050.36-1.079E+02 % 8.244E+02 2.30E+02 1.53E+00 K
AG-108M	4.2373E+00	4.64E+04 722.94 4.237E+00 %(1.116E+01 7.98E+01 9.09E+01 K 433.94 1.880E+00 % 1.598E+01 2.57E+02 9.05E+01 K 614.28-3.016E+00 & 4.872E+01 4.90E+02 8.99E+01 K
AG-110M	-2.3659E+00	2.50E+02 657.76-2.366E+00 %(8.451E+00 1.55E+02 9.46E+01 K 884.68 5.768E+00 % 1.473E+01 1.16E+02 7.27E+01 K 937.49 4.657E-01 & 5.792E+01 3.76E+03 3.44E+01 G 1384.30-3.199E+01 & 1.319E+02 1.25E+02 2.43E+01 G 763.94-2.785E+00 % 9.176E+01 9.96E+02 2.23E+01 G
SB-125	3.6056E+01	1.01E+03427.89 3.606E+01 & (2.079E+01 1.78E+01 2.94E+01 K600.56 1.918E+01 & 2.467E+02 3.90E+02 1.78E+01 K635.90-3.211E+01 %6.605E+01 8.97E+01 1.13E+01 G463.38 2.983E+01 & 7.825E+01 7.95E+01 1.04E+01 G176.33 1.532E+01 %8.642E+01 2.26E+02 6.79E+00 G606.64 6.930E+01 %8.734E+02 3.82E+02 5.02E+00 G
AS-76	-4.3614E+00	1.10E+00 559.10-4.361E+00 %(1.561E+01 1.56E+02 4.46E+01 G 657.10-1.843E+00 % 1.126E+02 2.65E+03 6.40E+00 G 1216.25-1.606E+02 % 3.037E+02 9.16E+01 3.70E+00 G

OR: AAA	FEC	g v - i (326	3) Env32 G800W064 12/12/2023 8:17:49 AM Spectrum name: ARS03758.An1
Nuclide	A	ve activity	Energy Activity Code Peak MDA Comments 1213.00 3.435E+02 % 8.313E+02 7.33E+01 1.80E+00 G 1228.60 1.469E+02 % 6.818E+02 2.24E+02 1.60E+00 G
NB-94		-4.3609E+00	7.41E+06 871.10-4.361E+00 %(9.853E+00 1.02E+02 1.00E+02 K 702.50-3.920E+00 % 9.575E+00 7.40E+01 1.00E+02 K
NB-95		5.9132E+00	3.52E+01 765.82 5.913E+00 %(3.448E+01 1.76E+02 9.90E+01 K
MO-99		-6.3470E+03	2.76E+00 140.51-6.347E+03 %(1.657E+04 9.95E+01 9.09E+01 G 739.47-9.449E+04 % 2.275E+05 7.30E+01 1.30E+01 G 181.09 1.065E+05 % 2.981E+05 1.12E+02 6.00E+00 G 777.88-1.851E+05 & 5.891E+05 1.44E+02 4.37E+00 G
Th-227	Ν	1.2994E+01	2.57E+11 236.00 1.299E+01 &(4.846E+01 1.49E+02 1.15E+01 G K 256.20-3.601E+01 % 1.201E+02 1.01E+02 6.30E+00 G
Th-231	N	3.5172E+02	2.57E+11 102.27 3.517E+02 &(9.471E+02 1.03E+02 4.10E-01 G 163.12-1.377E+03 % 3.509E+03 9.71E+01 1.53E-01 G 84.20 2.621E+01 % 3.022E+02 3.50E+02 6.40E+00 K
Bi-211	N	7.7549E+02	2.57E+11 351.07 7.755E+02 ?(2.529E+02 9.96E+00 1.29E+01 G
Th-234	N	-5.0321E+01	1.63E+12 Energy duplication 63.29-5.032E+01 %(1.408E+02 1.07E+02 3.80E+00 G 92.60 3.171E+01 % 3.607E+02 3.45E+02 5.41E+00 G K
Sr-85	I	-4.2438E+00	6.48E+01 513.99-4.244E+00 %(1.277E+01 9.11E+01 9.93E+01 G
Y-88	I	1.5624E+00	1.07E+02 898.02 1.562E+00 %(2.054E+01 3.97E+02 9.34E+01 G 1836.01-6.726E+00 % 3.014E+01 1.35E+02 9.94E+01 G K
Ba-133		-2.6587E+01	3.84E+03 383.85-2.659E+01 %(1.189E+02 1.35E+02 8.70E+00 G 356.01-5.381E-01 % 5.704E+01 3.21E+03 6.00E+01 G K 32.84-9.675E+00 & 3.921E+01 1.23E+02 1.78E+01 G
J-129		4.7393E+00	5.73E+09 Energy duplication 29.78 4.739E+00 %(1.744E+01 1.12E+02 3.60E+01 G 29.46 9.332E+00 % 3.375E+01 1.10E+02 1.90E+01 G 33.60-1.521E+01 % 6.832E+01 1.36E+02 1.00E+01 G

ORTEC q v - i (3263) Env32 G800W064 12/12/2023 8:17:49 AM AAA Spectrum name: ARS03758.An1 Activity Code Peak MDA Comments Nuclide Ave activity Energy 8.012E+01 1.09E+02 7.50E+00 G 39.58 2.220E+01 % Energy duplication 3.074E+02 1.00E+03 2.20E+00 G 34.40 0.000E+00 % 1.15E+02 SN-113 5.9172E+00 391.71 5.917E+00 %(2.007E+01 1.03E+02 6.42E+01 G SB-126 -2.2818E+01 1.25E+01 695.10-2.282E+01 %(4.545E+01 8.68E+01 9.97E+01 G 6.612E+01 9.51E+01 9.97E+01 G 666.20-2.104E+01 & 1.012E+02 1.35E+02 8.60E+01 G 414.80 2.271E+01 & 9.305E+01 8.02E+01 5.70E+01 G 720.40 3.512E+01 % 1.393E+02 8.78E+01 3.20E+01 G 697.00 6.910E+01 % 3.100E+02 9.54E+01 1.75E+01 G 856.70 1.471E+02 & 4.860E+02 1.59E+02 8.80E+00 G 593.00 1.327E+02 % 989.30-3.744E+02 % 8.769E+02 1.10E+02 6.90E+00 G 573.70 2.779E+02 & 6.108E+02 9.58E+01 6.80E+00 G 3.25E+00 2.0455E+03 TE-132 228,16 2.045E+03 &(5.740E+03 1.12E+02 8.85E+01 G 1.880E+05 1.01E+02 1.95E+00 G 116.30 7.082E+04 % 2.70E+00 SB-122 -2.1799E+03 564.08-2.180E+03 %(3.585E+04 7.15E+02 7.10E+01 G 6.741E+05 4.28E+02 3.92E+00 G 692.76 6.833E+04 & 1.18E+01 XE-131M -6.7630E+02 163.93-6.763E+02 %(1.787E+03 1.01E+02 1.96E+00 G Energy duplication 2.592E+03 1.00E+03 1.70E+00 G 34.40 0.000E+00 % 2.26E+00XE-133M -2.1761E+01 233.20-2.176E+01 &(5.509E+01 1.01E+02 1.03E+01 G 1.30E+01 CS-136 -3.3305E+00 818.50-3.331E+00 %(7.482E+01 6.78E+02 1.00E+02 G 9.396E+01 7.21E+01 8.00E+01 G 1048.07-3.947E+01 % 7.420E+01 1.24E+02 4.69E+01 G 340.57-2.390E+01 & 7.048E+02 4.16E+03 1.98E+01 G 1235.34 5.115E+00 % 176.56-1.140E+01 % 2.329E+02 8.17E+02 1.36E+01 G 273.65 9.968E+01 & 2.870E+02 8.72E+01 1.27E+01 G 1.38E+02 CE-139 3.0792E+00 165.85 3.079E+00 %(8.192E+00 1.07E+02 8.00E+01 G 33.44-4.576E+00 % 1.844E+01 1.22E+02 4.37E+01 G 33.03-8.469E+00 & 3.423E+01 1.23E+02 2.37E+01 G 37.80-1.517E+01 % 4.757E+01 9.51E+01 1.32E+01 G

ORT AAA	ЪС g v - і (326	3) Env32 G800W064 12/12/2023 8:17:49 AM Spectrum name: ARS03758.An1
Nuclide	Ave activity	Energy Activity Code Peak MDA Comments
ND-147	4.4588E+01	$\begin{array}{c} 1.11\pm+01\\ 91.10\ 4.459\pm+01\ \%(\\ 5.075\pm+02\ 3.45\pm+02\ 2.83\pm+01\ G\\ 38.72\ 5.437\pm+01\ \%\\ 1.840\pm+02\ 1.03\pm+02\ 2.30\pm+01\ G\\ 531.00-1.739\pm+02\ \%\\ 4.566\pm+02\ 7.95\pm+01\ 1.35\pm+01\ G\\ 38.17-1.051\pm+02\ \%\\ 3.417\pm+02\ 9.86\pm+01\ 1.20\pm+01\ G\\ 43.80\ 1.736\pm+02\ \&\\ 9.636\pm+02\ 1.68\pm+02\ 6.90\pm+00\ G\\ 319.40\ 6.146\pm+02\ \&\\ 2.023\pm+03\ 1.32\pm+02\ 2.20\pm+00\ G\\ 439.80\ 3.682\pm+02\ \%\\ 4.280\pm+03\ 4.85\pm+02\ 1.20\pm+00\ G\\ 275.40\ 1.704\pm+03\ \&\\ 5.091\pm+03\ 9.05\pm+01\ 1.00\pm+00\ G\\ \end{array}$
EU-152	5.5766E+00	4.64E+0340.12 5.577E+00 %(121.78-2.206E+00 %1.428E+01 2.46E+02 2.92E+01 K344.30-1.027E+01 %1.240E+02 3.66E+02 2.70E+01 G1408.08 3.301E+01 %1.303E+02 1.19E+02 2.12E+01 G39.52 1.051E+01 %3.726E+01 1.07E+02 1.60E+01 G964.00-3.413E+01 %8.077E+01 7.17E+01 1.46E+01 G1112.07 4.492E+00 %8.073E+01 8.40E+02 1.36E+01 G778.90 1.972E+01 %1.025E+02 6.05E+02 1.03E+01 G
EU-154	1.9600E+00	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$
EU-155	5.2157E+00	1.81E+03 86.45 5.216E+00 % 6.006E+01 3.49E+02 3.27E+01 K 105.31-6.894E+00 % 1.847E+01 1.02E+02 2.18E+01 K 1.847E+01 % 7.228E+01 1.71E+02 1.29E+01 G Energy duplication 43.00 1.283E+01 % 1.383E+02 1.72E+02 6.88E+00 G 42.31 2.432E+01 % 2.278E+02 1.64E+02 3.90E+00 G 48.70-4.211E+01 % 2.278E+02 1.60E+02 1.36E+00 G 45.30-1.214E+02 % 6.416E+02 1.06E+02 1.21E+00 G
GD-153	-3.1569E+00	2.42E+02 41.54-3.157E+00 &(9.087E+00 1.10E+02 6.00E+01 G 40.90 4.416E+00 % 2.232E+01 1.53E+02 3.20E+01 G 97.50 6.300E+00 % 7.311E+01 3.52E+02 3.00E+01 G 103.20-1.727E+00 % 1.953E+01 4.30E+02 2.18E+01 G

ORT AAA	'EC g v - i (326	3) Env32 G800W064 12/12/2023 8:17:49 AM Spectrum name: ARS03758.An1
Nuclide	Ave activity	Energy Activity Code Peak MDA Comments 47.00-9.920E+00 % 5.119E+01 1.56E+02 1.80E+01 G
TB-160	1.3593E+01	7.21E+01 876.37 1.359E+01 %(4.501E+01 1.50E+02 3.00E+01 G 298.57 8.676E+00 & 1.161E+02 4.06E+02 2.74E+01 G 966.17-3.036E+01 % 6.642E+01 6.64E+01 2.55E+01 G 1177.95 1.090E+01 % 1.169E+02 3.23E+02 1.55E+01 G 86.80 1.713E+01 % 1.972E+02 3.49E+02 1.34E+01 G Energy duplication 46.00-1.969E+01 % 1.015E+02 1.56E+02 1.12E+01 G 962.36 7.136E+01 & 1.652E+02 7.02E+01 1.00E+01 G 1271.88 1.098E+02 & 3.522E+02 9.71E+01 7.60E+00 G
YB-175	-1.0291E+04	4.19E+00 396.32-1.029E+04 %(2.386E+04 9.71E+01 6.21E+00 G 282.52-1.619E+04 & 4.351E+04 8.14E+01 2.90E+00 G Energy duplication 54.07-1.560E+04 % 5.931E+04 1.15E+02 1.93E+00 G 113.80-1.652E+04 % 4.389E+04 1.01E+02 1.82E+00 G 52.97 2.851E+04 % 1.038E+05 1.10E+02 1.04E+00 G
LU-177	-4.7694E+02	6.71E+00 208.36-4.769E+02 %(1.423E+03 1.19E+02 1.10E+01 G 112.95-6.284E+02 % 1.670E+03 1.01E+02 6.60E+00 G Energy duplication 54.07-1.448E+03 % 5.487E+03 1.15E+02 2.87E+00 G
HF-181	5.1441E+00	4.25E+01 482.16 5.144E+00 %(2.141E+01 1.26E+02 8.60E+01 G 133.05-6.794E+00 % 2.578E+01 1.15E+02 4.30E+01 G 55.79-1.631E+01 % 6.632E+01 1.23E+02 1.65E+01 G 345.95-3.376E+01 % 4.000E+02 3.59E+02 1.40E+01 G 54.61-2.739E+01 % 1.061E+02 1.17E+02 9.50E+00 G 136.25 4.987E+01 % 1.299E+02 9.92E+01 6.10E+00 G
TA-182	1.1270E+01	$\begin{array}{c} 1.15E+02\\ 67.75\ 1.127E+01\ (1.180E+01\ 3.34E+01\ 4.13E+01\ G\\ 1121.28\ 1.127E+01\) 1.215E+02\ 3.19E+02\ 3.50E+01\ G\\ 1221.42-2.359E+00\ \& 5.059E+01\ 1.04E+03\ 2.74E+01\ G\\ 1189.05\ 2.512E+01\ \& 1.123E+02\ 1.35E+02\ 1.65E+01\ G\\ 59.32\ 1.368E+01\ \& 3.847E+01\ 1.07E+02\ 1.57E+01\ G\\ 100.11-1.254E+01\ \& 3.389E+01\ 1.03E+02\ 1.41E+01\ G\\ 1230.97-6.892E+01\ \& 2.834E+02\ 1.25E+02\ 1.16E+01\ G\\ 57.98-2.034E+01\ \& 7.007E+01\ 1.31E+02\ 8.50E+00\ G\\ 222.10\ 3.586E+01\ \& 9.025E+01\ 1.01E+02\ 7.56E+00\ G\\ 152.43-1.418E+01\ \& 9.288E+01\ 2.49E+02\ 7.18E+00\ G\\ \end{array}$
AU-196	-9.0917E+01	6.18E+00 355.72-9.092E+01 %(1.299E+03 4.33E+02 9.36E+01 G 66.83 1.125E+02 % 4.250E+02 1.14E+02 4.40E+01 G 333.00 2.656E+01 % 9.173E+02 1.38E+03 2.44E+01 G

OR1 AAA	FEC g v - i (326	3) Env32 G800W064 12/12/2023 8:17:49 AM Spectrum name: ARS03758.Anl
AAA		
Nuclide	Ave activity	Energy Activity Code Peak MDA Comments
		65.12 2.787E+02 % 8.972E+02 9.76E+01 2.40E+01 G
		75.703.922E+02%4.558E+033.52E+021.50E+01G426.001.261E+02%6.822E+031.64E+037.00E+00G
		426.00 1.261E+02 % 6.822E+03 1.64E+03 7.00E+00 G 77.80 1.477E+03 % 1.713E+04 3.52E+02 4.00E+00 G
		//.80 1.4//E+03 % 1./ISE+04 3.52E+02 4.00E+00 8
AU-198	-6.7695E+03	2.70E+00
		411.80-6.769E+03 %(2.994E+04 1.85E+02 9.55E+01 G
		70.82 2.117E+06 % 5.194E+06 7.45E+01 1.38E+00 G
		675.88 2.612E+05 % 2.472E+06 4.11E+02 1.06E+00 G
BI-207	1.3062E+01	1.39E+04
		569.67-2.653E-01 %(7.724E+00 1.27E+03 9.80E+01 G
		1063.62-5.032E+00 & 1.841E+01 1.11E+02 7.70E+01 G
		74.97 4.264E+00 % 4.956E+01 3.53E+02 3.86E+01 G
		72.80 6.985E+01 ?(8.279E+01 3.60E+01 2.30E+01 G
		84.80 1.202E+01 % 1.386E+02 3.50E+02 1.40E+01 G
		1770.22-7.984E+01 % 7.165E+02 2.72E+02 7.00E+00 G
J-131	-5.4679E+01	8.04E+00
		364.48-5.468E+01 %(1.285E+02 9.84E+01 8.12E+01 G
		636.97 2.800E+02 % 1.581E+03 2.46E+02 7.27E+00 G
		284.29-6.329E+02 % 1.887E+03 9.04E+01 6.06E+00 G
LA-140	1.6205E+01	1.68E+00
		1596.21-7.993E+00 %(3.372E+01 1.28E+02 9.54E+01 G
		487.02 6.694E+01 (1.341E+01 7.92E+00 4.55E+01 G
		815.77 1.940E+01 & 6.120E+01 9.55E+01 2.33E+01 G
		328.76 1.284E+01 % 3.001E+01 9.35E+01 2.03E+01 G
		751.79-9.917E+01 & 2.109E+02 6.45E+01 4.19E+00 G
(– T]	his peak used in	the nuclide activity average.
* Pe	eak is too wide,	but only one peak in library.
! - Pe	eak is part of a eqative during d	multiplet and this area went
	eak is too narro	
		at FW25M, but ok at FWHM.
	eak fails sensit	
\$ - P	eak identified,	but first peak of this nuclide
Í.	alled one or mor	e qualification tests. her than counting uncertainty range.
+ - P	eak activity hig	er than counting uncertainty range.
P	eak accivity 100	ysis energy range.
= - P	ear ourside alla	entroid is not close enough to the
α - C	arcuraced bear (cherora ro nee erobe enough eo eno

- & Calculated peak centroid is not close enough to the library energy centroid for positive identification.
 P Peakbackground subtraction
 } Peak is too close to another for the activity

AAA Spectrum name: ARS03758.An1 to be found directly. Peak Codes: Nuclide Codes: Nuclide Codes:Peak Codes:T - Thermal Neutron ActivationG - Gamma RayF - Fast Neutron ActivationX - X-RayI - Fission ProductP - Positron DecayN - Naturally Occurring IsotopeS - Single-EscapeP - Photon ReactionD - Double-EscapeC - Charged Particle ReactionK - Key LineM - No MDA CalculationA - Not in AverageD - Double ComparentsC - Charged Particle Reaction M - No MDA Calculation C - Coincidence Peak R - Coincidence Corrected H - Halflife limit exceeded Nuclide Centroid Background Net Area Intensity Uncert Activity Energy Counts Counts Cts/Sec 2 Sigma % P - Peakbackground subtraction SUMMARY OF NUCLIDES IN SAMPLE ***** ***** Time of Count Time Corrected Uncertainty 2 Sigma MDA Activity Activity Counting Total Nuclide pCi/q pCi/g pCi/g pCi/g pCi/g RA-2269.7004E+039.7008E+031.5094E+024.9759E+021.566E+02Ra-228 #A-2.0136E+01-2.0349E+014.1028E+014.1047E+015.344E+01PB-2107.8826E+037.9061E+039.7802E+017.3112E+021.002E+02U-238 #A-5.2338E+01-5.2338E+011.0330E+021.0337E+021.379E+02U-235 #A1.7511E+011.7511E+013.4594E+013.4615E+014.539E+01K-40 #A3.7460E+011.1825E+021.1828E+021.187E+02PB-2148.9646E+038.9650E+033.8996E+017.3463E+022.864E+01BI-2147.5196E+047.5199E+044.0347E+024.4578E+031.351E+02BI-212 #A-5.8495E+01-5.8495E+011.0485E+021.0492E+021.203E+02PB-212 #A-5.4176E+00-5.4176E+001.4937E+011.4941E+013.331E+01RA-223 #A-3.7315E+00-3.7315E+005.4615E+015.4616E+015.921E+01RA-224 #A-7.9198E+00-3.3333E+036.7358E+046.7358E+041.450E+05 -3.3333E+03 6.7358E+04 6.7358E+04 1.450E+05 -7.9198E+00 RA-224 #A 3.6438E+00 6.5454E+00 6.5494E+00 1.081E+01 3.6438E+00 4.3936E+00 TL-208 #A 4.3938E+00 7.8062E+00 7.8108E+00 8.619E+00 TL-210 #A 4.0395E+00 8.4136E+00 8.4151E+00 1.390E+01 4.0314E+00 CS-137 #A 1.0283E+01 1.0402E+01 9.7770E+00 9.7841E+00 1.038E+01 CO-60 #F 4.9166E+00 4.9173E+00 1.0487E+01 1.0493E+01 1.376E+01 AM-241 #A 1.0281E-01 1.1159E-01 4.0004E+00 4.0004E+00 5.261E+00 CO-57 #A 3.5843E-013.6911E-019.2407E+009.2407E+001.024E+012.6073E+013.9450E+011.0513E+021.0516E+021.736E+02 CS-134 #B BE-7 #A BL-7#A2.0073E+013.9450E+011.0513E+021.0513E+021.0516E+021.756E+02PA-234#A-2.7655E+01>12Halflives4.6497E+014.6528E+015.132E+01CO-58#A-4.5990E+00-6.2858E+001.1672E+011.1679E+011.927E+01FE-59#B5.6222E+009.1805E+002.3966E+012.3972E+013.966E+01ZR-95#B7.4035E+001.0437E+011.5919E+011.5932E+012.627E+01ZN-65#B1.0977E+011.2019E+014.6981E+014.6987E+017.757E+01MN-54A4.6617E+005.0039E+008.5117E+008.5171E+001.405E+01

ORTEC q v - i (3263) Env32 G800W064 12/12/2023 8:17:49 AM

AAA

TH-228 A	1.4102E+02	1.4556E+02	1.0181E+03	1.0181E+03	1.679E+03
CE-144 #B	-1.5459E+01	-1.6710E+01	4.0934E+01	4.0951E+01	6.754E+01
CE-141 #A	-4.1041E+00	-8.1251E+00	1.6042E+01	1.6051E+01	2.105E+01
BA-140 A	1.5559E+01	8.7695E+01	1.5378E+02	1.5388E+02	2.539E+02
RU-103 #B	-3.4839E+00	-6.1114E+00	1.0412E+01	1.0419E+01	1.719E+01
NA-22 #	1.0980E+01	1.1239E+01	5.8691E+00	5.9108E+00	9.490E+00
CD-109 #B	4.4704E+01	4.6939E+01	3.2490E+02	3.2492E+02	5.357E+02
RB-86 #A	6.4017E+01	2.1022E+02	3.3127E+02	3.3152E+02	5.467E+02
RB-83 #A	-6.5987E+00	-8.5287E+00	1.5782E+01	1.5791E+01	1.886E+01
SE-75 #A	1.9999E+00	2.4031E+00	8.9409E+00	8.9421E+00	1.118E+01
SE-72 #A	-2.7503E+00	-3.7094E+01	1.1615E+02	1.1621E+02	1.916E+02
AS-74 #A	3.9817E+00	1.3890E+01	3.6733E+01	3.6743E+01	4.218E+01
AS-73	8.1597E+02	1.0747E+03	3.9437E+01	8.7382E+01	5.052E+01
IR-192 #A	-2.1294E+00	-2.8709E+00	7.0181E+00	7.0203E+00	1.159E+01
SC-46 A	4.0569E+00	5.2813E+00	1.1464E+01	1.1468E+01	1.267E+01
SB-124 #A	3.4372E+00	4.9630E+00	3.8270E+01	3.8271E+01	6.313E+01
CR-51 #A	2.4467E+00	5.4361E+00	1.0521E+02	1.0521E+02	1.318E+02
Y-91 #A	-2.0960E+03	-3.0587E+03	3.9942E+03	4.2430E+03	6.585E+03
RU/RH10#B	-1.6529E+01	-1.7540E+01	6.6589E+01	6.6616E+01	7.656E+01
AG-108M#B	4.2353E+00	4.2373E+00	6.7636E+00	6.9113E+00	1.116E+01
AG-110M#B	-2.1654E+00	-2.3659E+00	7.3533E+00	7.3538E+00	8.451E+00
SB-125 #F	3.5274E+01	3.6056E+01	1.2864E+01	1.2958E+01	2.079E+01
AS-76 #A	-4.3614E+00	>12 Halflives	1.3592E+01	1.3595E+01	1.561E+01
NB-94 #B	-4.3609E+00	-4.3609E+00	8.9221E+00	8.9260E+00	9.853E+00
NB-95 #B	3.1520E+00	5.9132E+00	2.0870E+01	2.0873E+01	3.448E+01
MO-99 #A	-2.0902E+00	-6.3470E+03	1.2628E+04	1.2636E+04	1.657E+04
Th-227 #B	1.2994E+01	1.2994E+01	3.8770E+01	3.8773E+01	4.846E+01
Th-231 #B	3.5172E+02	3.5172E+02	7.2167E+02	7.2188E+02	9.471E+02
Bi-211 #	7.7549E+02	7.7549E+02	1.5444E+02	1.5714E+02	2.529E+02
Th-234 #B	-5.0321E+01	-5.0321E+01	1.0738E+02	1.0741E+02	1.408E+02
Sr-85 #A	-3.0176E+00	-4.2438E+00	7.7355E+00	7.7371E+00	1.277E+01
Y-88 #B	1.2697E+00	1.5624E+00	1.2403E+01	1.2403E+01	2.054E+01
Ba-133 #B	-2.6434E+01	-2.6587E+01	7.1980E+01	7.1987E+01	1.189E+02
J-129 #A	4.7393E+00	4.7393E+00	1.0569E+01	1.0662E+01	1.744E+01
SN-113 #A	4.8828E+00	5.9172E+00	1.2162E+01	1.2168E+01	2.007E+01
SB-126 #A	-3.8897E+00	-2.2818E+01	3.9624E+01	3.9649E+01	4.545E+01
TE-132 #A	2.2488E+00	2.0455E+03	4.5949E+03	4.5967E+03	5.740E+03
SB-122 #A	-6.0429E-01	-2.1799E+03	3.1157E+04	3.1157E+04	3.585E+04
XE-131M#A	-1.0380E+02	-6.7630E+02	1.3621E+03	1.3628E+03	1.787E+03
XE-133M#A	-2.1761E+01	>12 Halflives	4.4108E+01	4.4128E+01	5.509E+01
CS-136 #A	-6.0614E-01	-3.3305E+00	4.5161E+01	4.5161E+01	7.482E+01
CE-139 #A	2.6217E+00	3.0792E+00	6.5628E+00	6.5658E+00	8.192E+00
ND-147 #A	6.0370E+00	4.4588E+01	3.0781E+02	3.0782E+02	5.075E+02
EU-152 #B	5.5501E+00	5.5766E+00	1.2602E+01	1.2626E+01	2.079E+01
EU-154 #B	1.9461E+00	1.9600E+00	7.9821E+00	7.9834E+00	1.049E+01
EU-155 #B	5.1524E+00	5.2157E+00	3.6430E+01	3.6432E+01	6.006E+01
GD-153 #A	-2.8808E+00	-3.1569E+00	6.9270E+00	6.9383E+00	9.087E+00
TB-160 #A	1.0003E+01	1.3593E+01	4.0706E+01	4.0714E+01	4.501E+01
YB-175 #A	-5.2510E+01	-1.0291E+04	1.9987E+04	1.9997E+04	2.386E+04

ORTEC q v - i (3263) Env32 G800W064 12/12/2023 8:17:49 AM AAA Spectrum name: ARS03758.An1 LU-177 #A -1.7665E+01 -4.7694E+02 1.1390E+03 1.1394E+03 1.423E+03 HF-181 #A3.0572E+005.1441E+001.2966E+011.2970E+012.141E+01TA-182 A9.2983E+001.1270E+017.5362E+007.5834E+001.180E+01AU-196 #A-2.5426E+00-9.0917E+017.8739E+027.8741E+021.299E+03 AU-198 #A -1.8595E+00 -6.7695E+03 2.5047E+04 2.5050E+04 2.994E+04 HG-193#A-1.00000E+00-0.0000E+002.000414042.00014042.0001404HG-203#A0.0000E+000.0000E+004.0524E+004.0524E+001.768E+01BI-207#C1.3041E+011.3062E+019.4024E+009.4376E+007.724E+00J-131#A-3.4933E+00-5.4679E+011.0763E+021.0768E+021.285E+02RU-106#A0.0000E+000.0000E+002.6637E+012.6638E+017.721E+01LA-140A1.6205E+01>12Halflives2.5664E+002.7865E+003.372E+01 # - All peaks for activity calculation had bad shape. * - Activity omitted from total & - Activity omitted from total and all peaks had bad shape. < - MDA value printed. A - Activity printed, but activity < MDA. B - Activity < MDA and failed test. C - Area < Critical level.</pre> F - Failed fraction or key line test. H - Halflife limit exceeded Total Activity (2.7 to 1996.5 keV) 1.034E+05 pCi/g Total Decayed Activity (2.7 to 1996.5 keV) 1.0367987E+05 pCi/g The library has energies which are not separable. Analyzed by: _____Countroom Reviewed by: _____ Supervisor

Laboratory: AAA