

Site 12 Field Work Update

NAVAL STATION TREASURE ISLAND SAN FRANCISCO, CALIFORNIA

Restoration Advisory Board Meeting March 26, 2019

Site 12 Field Work Update Overview



- Chemical Cleanup
 - -Excavations
 - –Building Demolitions
- Radiological Cleanup
 - –Northpoint Solid Waste Disposal Area (SWDA)
- Groundwater Monitoring
 - –Gateview Total PetroleumHydrocarbon (TPH)/Arsenic Area
- Removal of Underground Storage Tanks (UST's)



Treasure Island Site 12 Location

Chemical Cleanup – Excavations




Contaminants of Concern

-Lead, Benzo(a)pyrene (BaP),Chromium, PolychlorinatedByphenols (PCBs), Pesticidesand Dioxin

41 Excavations

- –Approximately 10' x 10' each
- -Pre-excavation sampling
- Goal is to excavate and backfill each location within one day
- Excavated soil transferred to Site 32 for radiological scanning
- –Air and Dust Monitoring
- –16 locations complete (excavated and backfilled)
- Work occurring through May 2019



Site 12 Chemical Excavation Progress

Site 12 Remediation Progress





Site 12 Chemical Excavation Locations

Chemical Cleanup – Soil Excavation





Chemical Excavation in Northern Site 12

Chemical Cleanup – Air and Dust Monitoring



Air Monitoring

- -Sitewide
- Upwind and downwind monitoring
- –Measure specific contaminant concentrations
- Dust Monitoring
 - -Each excavation location
 - -3 dust monitors
 - 1 upwind
 - 2 downwind
 - Continuous monitoring during excavation and backfill activities
 - Any exceedances trigger alarm
- Health and Safety is Paramount



Dust Monitoring at Excavation Location

Chemical Cleanup – Dust Control





Dust Control Measures at Site 12 Excavation Area

Chemical Cleanup – Site Restoration





Backfilled Excavation Location Awaiting Hydroseed

Chemical Cleanup – Soil Transport





Tarped Trailer Bed Transporting Excavated Soil to Site 32

Chemical Cleanup – Soil Stockpile at Site 32






Site 32: Construction of Radiological Screening Yard (RSY) Pad

Chemical Cleanup – Building Demolitions



- Building Demolition
 - -Buildings 1126, 1127, and 1217
 - –Prior to Building Demolition….
 - Radiological Survey of building materials
 - Asbestos Abatement
- Building perimeters fenced and secured
- Foundations to be removed
 - -Footprints will be backfilled and seeded
- Air and dust monitoring during all activities
- Demolition to begin in AprilComplete in May



Radiological Scanning Prior to Building Demolition





Radiological Scanning of Building 1126



Radiological Scanning of Building 1126

Radiological Cleanup



- North Point Solid Waste Disposal Area (SWDA)
- Continuation of previous excavation (2017) including:
 - -Creosote timbers
 - –Radiological Debris (former SWDA)
 - Foils and Deck Markers containingRa-226
- Excavating 4000 cubic yards
- Northern tip of North Point Drive will be excavated and repaved
- Soil will be transported to Site 32 for characterization
- Work will occur from April through July



Northpoint Solid Waste Disposal Area Excavation and Truck Route

Groundwater Monitoring



- 13 groundwater monitoring wells at Gateview Avenue
- Total Petroleum Hydrocarbon (TPH) and Arsenic are contaminants of concern
- Last sampling event occurred in March, 2019
- Next sampling event in September
- No impact to drinking water on Treasure Island



Groundwater Monitoring Well Locations at Gateview Avenue

Underground Storage Tanks (USTs) Removal



- Removal of Two Underground Storage Tanks
 - -Lot next to Building 225
 - (E of Site 20)
 - -Discovered in 2016 Remedial Action
 - -Tanks/piping will be removed
 - -Surrounding soil will be characterized and remediated
 - -Work Scheduled for May 2019








Truck Traffic Off Treasure Island



- Project trucks/trailers will operate from
 8 am 5 pm Monday through Friday
- Project trucks will be covered by tarps and marked with a numbered green sticker
- Project trucks will pass through a radiological portal monitor prior to exiting site



Loaded, Tarped Trailer with ID sticker



Treasure Island Trucking Routes

Questions?



